

| ID | Task Name | RP Affec | NRP Affec | Damages | Start | Finish | | | | | | |
|----|---|----------|-----------|------------|--------------|--------------|-----|------|------|------|------|------|
| | | | | | | | 015 | 2016 | 2017 | 2018 | 2019 | 2020 |
| 1 | FLUVIAL FLOODING | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 2 | PVA 13/04 - Eddleston, Peebles, Innerleithen etc | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 3 | Selkirk Flood Protection Scheme | 253 | 375 | £649,226 | Thu 01/01/15 | Mon 02/01/17 | | | | | | |
| 4 | Flood Study | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 5 | Option Assessment & Outline Design | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 6 | Publish & Confirm Scheme | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 7 | Detailed Design & Procurement | | | | Thu 01/01/15 | Mon 09/02/15 | | | | | | |
| 8 | Construction | | | | Mon 09/02/15 | Mon 02/01/17 | | | | | | |
| 9 | Galashiels Flood Protection Scheme | 514 | 339 | £649,226 | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 10 | Flood Study | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 11 | Option Assessment & Outline Design | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 12 | Publish & Confirm Scheme | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 13 | Detailed Design & Procurement | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 14 | Construction | | | | Thu 01/01/15 | Thu 01/01/15 | | | | | | |
| 15 | PVA 13/12 - Hawick | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 16 | Hawick Flood Protection Scheme | 536 | 325 | £1,694,400 | Wed 07/01/15 | Mon 27/09/21 | | | | | | |
| 17 | Flood Study | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 18 | Option Assessment & Outline Design | | | | Wed 07/01/15 | Fri 22/07/16 | | | | | | |
| 19 | Publish & Confirm Scheme | | | | Mon 25/07/16 | Fri 10/11/17 | | | | | | |
| 20 | Detailed Design & Procurement | | | | Mon 13/11/17 | Fri 02/08/19 | | | | | | |
| 21 | Construction | | | | Mon 06/08/18 | Mon 27/09/21 | | | | | | |
| 22 | PLUVIAL FLOODING | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 23 | PVA 13/10 - Jedburgh | | | | Wed 07/01/15 | Mon 15/02/16 | | | | | | |
| 24 | Jedburgh (Skiprunning Burn)FPS | | | | Wed 07/01/15 | Mon 15/02/16 | | | | | | |
| 25 | Flood Study | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 26 | Option Assessment & Outline Design | | | | Wed 07/01/15 | Wed 07/01/15 | | | | | | |
| 27 | Publish & Confirm Scheme | | | | Wed 07/01/15 | Wed 08/04/15 | | | | | | |
| 28 | Detailed Design & Procurement | | | | Wed 07/01/15 | Tue 18/08/15 | | | | | | |
| 29 | Construction | | | | Tue 18/08/15 | Mon 15/02/16 | | | | | | |

| | | | | | |
|--|-------|-----------|-----------------|--------------------|----------|
| Project: 150127_LFRMP_Delivery Date: Wed 28/01/15 | Task | Milestone | Project Summary | External Milestone | Progress |
| | Split | Summary | External Tasks | Deadline | |