## AS AT MONTH ENDING 30th JUNE 2016

PLACE	Project Name	Initial Allocation Approval	CFO/ Service Dir Asset&Infr Approval	Latest Approved Budget £'000	Proposed Move- ment £'000	Projected Outturn £'000	Actuals to 30/06/16 £'000
F	Road & Transport Infrastructure Roads & Bridges- Including Ramp and Winter Damage/Slopes Footways Surface Dressing Patching Overlays Walls and Structures Masonry Refurbishment (Bridges) Drainage Gross up grant funding, SUStrans	08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 NEW	27/07/2016 27/07/2016 27/07/2016	85.0 1,299.0 434.0 1,369.0 135.0 363.0 95.0	77.0 (116.0) 104.0 4.0 15.0 3.0 (10.0) (77.0)	162.0 1,183.0 538.0 1,373.0 150.0 366.0 85.0	0.0 36.0 26.0 2.0 82.0 12.0
	Unallocated	11/02/2016		3,780.0	0.0	0.0 3,857.0	0.0 158.0
	Lighting Asset Management Plan Replace Cut Down Columns Marmion Road, Hawick A7, Stow Whitefield Crescent, Newtown St Boswells A72, Innerleithen Dingleton Road, Melrose Elibank, Clovenfords Unallocated	08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 NEW 11/02/2016	27/07/2016 27/07/2016	20.0 40.0 40.0 40.0 20.0 40.0 0.0 18.0	18.0 (18.0) 0.0	20.0 40.0 40.0 40.0 20.0 40.0 18.0 0.0	1.0 0.0 1.0 0.0 1.0 0.0 3.0 0.0
	Accident Investigation Prevention Schemes Traffic Calming Road Safety Measures AIP Design Unallocated	08/03/2016 08/03/2016 08/03/2016 11/02/2016	-	10.0 29.0 4.0 0.0 43.0	0.0	10.0 29.0 4.0 0.0 43.0	0.0 2.0 0.0 0.0 2.0
	Cycling, Walking & Safer Streets Cycling Related Activities School Travel Plan Road Safety Gross up grant funding (SUStrans & Smart Choices) Unallocated	08/03/2016 08/03/2016 11/02/2016	27/07/2016 27/07/2016	75.0 50.0 0.0 125.0	20.0 (20.0)	95.0 50.0 0.0 145.0	0.0 9.0 0.0 9.0
	Engineering Minor Works Dingleton, Melrose Pedestrian Links, Hawick Hislop Gardens, Hawick Cransfield Drive, Ancrum Unallocated	08/03/2016 08/03/2016 08/03/2016 08/03/2016		20.0 14.0 25.0 50.0 0.0	0.0	20.0 14.0 25.0 50.0 0.0	0.0 0.0 0.0 0.0 0.0 0.0
	Railway Black Path B&Q Lighting Benches Redetermination Order Street Lighting Black Path Clovenfords Link Signing Strategy Unallocated	18/08/2015 18/08/2015 18/08/2015 18/08/2015 18/08/2015 18/08/2015 07/06/2016	27/07/2016 27/07/2016	4.0 3.0 2.0 0.0 0.0 0.0 39.0 266.0	3.0 (3.0) 0.0	4.0 3.0 2.0 0.0 0.0 3.0 36.0 266.0	0.0 0.0 0.0 10.0 0.0 1.0 0.0
F	Flood and Coastal Protection General Flood Protection Programme Management Liddesdale Crescent, Hawick Bakehouse Burn Culvert, Galashiels Still Burn Culvert, Fountainhall Community Resilience Minor Works Romanno Bridge Turfford Burn Denholm Flood Grille Upgrade Gala Flood Grille Upgrade Burnmouth Culvert Upgrade Bonnington Road, Peebles Unallocated	07/06/2016 24/03/2015 01/07/2015 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 08/03/2016 11/02/2016		30.0 0.0 30.0 10.0 40.0 100.0 30.0 20.0 10.0 20.0 40.0 340.0	0.0	30.0 0.0 30.0 10.0 40.0 100.0 30.0 20.0 10.0 20.0 40.0 340.0	0.0 (2.0) (3.0) 0.0 5.0 0.0 0.0 0.0 0.0 4.0 0.0 4.0

	Project Name Flood Scheme Preparation	Initial Allocation Approval	CFO/ Service Dir Asset&Infr Approval	Latest Approved Budget £'000	Proposed Move- ment £'000	Projected Outturn £'000	Actuals to 30/06/16 £'000
	Peebles/Innerleithen/Broughton	NEW		0.0	65.0	65.0	0.0
	Newcastleton	NEW		0.0	40.0	40.0	0.0
	Earlston	NEW		0.0	40.0	40.0	0.0
	Hawick Natural Flood Management	NEW		0.0	60.0	60.0	0.0
	Unallocated		-	0.0	205.0	0.0 205.0	0.0
Waste	Management Infrastructure CRC - Enhancements		-	0.0	200.0	200.0	
	Equipment	07/06/2016		34.0		34.0	0.0
	Unallocated	07/06/2016	-	0.0	0.0	0.0	0.0
			=	34.0	0.0	34.0	0.0
	CRC - Improved Skip Infrastructure						
	Eshiels Recycling Centre	24/03/2015	27/07/2016	55.0	20.0	75.0	1.0
	Hawick CRC Skip	18/08/2015	27/07/2016	77.0	(20.0)	57.0	7.0
	Galashiels CRC Skip	18/08/2015		20.0		20.0	0.0
	Unallocated	11/02/2016	-	0.0 152.0	0.0	0.0 152.0	0.0 8.0
			-	102.0	0.0	102.0	0.0
	CCTV Community Recycling Centres						
	Eyemouth CRC	08/03/2016		1.0		1.0	0.0
	Unallocated	08/03/2016	-	1.0	0.0	0.0 1.0	0.0
			-	1.0	0.0	1.0	0.0
Land a	nd Property Infrastructure Play Facilities Allerley Well Jedburgh	NEW	27/07/2016	0.0	26.0	26.0	0.0
	Public Park Duns	NEW	27/07/2016	0.0	25.0	25.0	0.0
	Lower Green, West Linton	NEW	27/07/2016	0.0	8.0	8.0	0.0
	Play Park, Hutton	NEW	27/07/2016		8.0	8.0	0.0
	Play Park, Lauder	NEW	27/07/2016		6.0	6.0	0.0
	Allocation from William Hill Trust		27/07/2016		(24.0)		
	External Grant - Tesco Developer Contribution		27/07/2016 27/07/2016		(16.0) (6.0)		
	CFCR from Revenue		27/07/2016		(8.0)		
	Unallocated		27/07/2016	18.0	(18.0)	0.0	0.0
			-	18.0	1.0	73.0	0.0
	Cemetery Land Acquisition & Development Block Cemetery, Coldstream	17/11/2015		3.0		3.0	2.0
	Cemetery, Earlston	NEW	27/07/2016	0.0	10.0	10.0	0.0
	Unallocated	08/03/2016	27/07/2016	836.0 839.0	(10.0)	826.0 839.0	2.0
			-	039.0	0.0	039.0	2.0
	Drainage in Parks and Open Spaces						
	Wilton Lodge Park Hawick	07/06/2016	27/07/2016	11.0	1.0	12.0	11.0
	Gibson Park Melrose	07/06/2016		1.0		1.0	1.0
	Home Park Coldstream Stow Drainage	07/06/2016 07/06/2016	27/07/2016	3.0 1.0	(1.0)	3.0 0.0	0.0 0.0
	Whitestone/Kerfield Peebles	08/03/2016	21/01/2010	15.0	(1.0)	15.0	0.0
	Jedburgh - Howdenburn	08/03/2016		35.0		35.0	0.0
	Unallocated	08/03/2016	-	0.0		0.0	0.0
			-	66.0	0.0	66.0	12.0
	Additional Drainage in Parks and Open Spaces						
	St Boswells	07/06/2016		3.0		3.0	0.0
	Unallocated		<u>-</u>			0.0	
			-	3.0	0.0	3.0	0.0
	Combined Depot Enhancements						
	Galashiels Roads Depot, Wheatlands Road	08/03/2016		67.0		67.0	0.0
	Duns Depot, Station Road	08/03/2016		38.0		38.0	0.0
	Easter Langlee Depot, Galashiels	08/03/2016		83.0		83.0	0.0
	Reiver Complex Road Depot. Newtown St Boswells	08/03/2016		16.0		16.0	3.0
	Lower Mansfield Combined Depot, Hawick	08/03/2016		35.0		35.0	0.0
	Eshiels Depot, Peebles Unallocated	08/03/2016 08/03/2016		83.0 0.0		83.0 0.0	0.0 0.0
	Granocateu	00/03/2010	-	322.0	0.0	322.0	3.0
			-	022.0	0.0	522.0	5.0

Project Name	Initial Allocation Approval	CFO/ Service Dir Asset&Infr Approval	Latest Approved Budget	Proposed Move- ment	Projected Outturn	Actuals to 30/06/16
Structural / H&S Work Block			£'000	£'000	£'000	£'000
Teviothead Cemetery Wall Ph2	08/03/2016	27/07/2016	11.0	(1.0)	10.0	0.0
Selkirk HS Lighting Upgrade Phase 2	08/03/2016	27/07/2016	20.0	(20.0)	0.0	0.0
Channelkirk Cemetery Walls	08/03/2016	27/07/2016	11.0	(1.0)	10.0	0.0
Cockburnspath PS Roof Upgrade St Mary's Mill H & S	08/03/2016 08/03/2016	27/07/2016 27/07/2016	35.0 20.0	(15.0) (20.0)	20.0 0.0	0.0 0.0
Coldstream Workshops Car Park Upgrade	08/03/2016	27/07/2016	36.0	(20.0)	16.0	0.0
Jedburgh Town Hall	08/03/2016		30.0	(=0.0)	30.0	11.0
Peebles HS Flat Roof Upgrade	08/03/2016	27/07/2016	10.0	(10.0)	0.0	0.0
Peebles HS Assembly Crush Hall Cladding Upgrade	08/03/2016	27/07/2016	33.0	(33.0)	0.0	0.0
School Toilet Refurbishment Lift Controls Upgrade	08/03/2016 08/03/2016	27/07/2016	56.0 30.0	(56.0) (3.0)	0.0 27.0	0.0 0.0
Linglie Mill Valley Gutters Refurbishment	08/03/2016	27/07/2016	20.0	(2.0)	18.0	0.0
Lilliesleaf Nursery Roof Upgrade	08/03/2016	27/07/2016	9.0	(1.0)	8.0	0.0
Saltgreens RHE Vestibule Renewal	08/03/2016		30.0		30.0	0.0
Knowepark PS High Level Fascia's Replacement	08/03/2016	27/07/2016	30.0	(3.0)	27.0	0.0
Ancrum Hall floor/Upgrade Legionella Works Upgrade Water Tanks	08/03/2016 08/03/2016	27/07/2016 27/07/2016	14.0 20.0	(1.5)	12.5 18.0	0.0 0.0
Selkirk HS Lighting Ph 3	NEW	21/01/2010	0.0	(2.0) 20.0	20.0	6.0
St Mary's Mill Upgrade Gutter	NEW		0.0	18.0	18.0	0.0
Ayton PS Toilet Upgrade	NEW		0.0	30.0	30.0	0.0
Coldstream PS Toilet Upgrade	NEW		0.0	15.0	15.0	0.0
Eyemouth PS Toilet Upgrade	NEW NEW		0.0 0.0	11.0 20.0	11.0 20.0	0.0 0.0
Coldingham PS Roof Unallocated	08/03/2016		0.0	117.5	117.5	0.0
Virement from School Refurbishment & Capacity	00/03/2010		0.0	100.0	117.5	0.0
Virement to Building Thermal Efficiency Upgrades		27/07/2016		47.0		
Virement to ELCC Tweedbank				10.0		
			415.0	200.0	458.0	17.0
Asbestos Management Block						
Unallocated	18/08/2015		54.0		54.0	0.0
Reallocation within P & A block						
			54.0	0.0	54.0	0.0
Duilding Contage Efficiency Humandes Block						
Building Systems Efficiency Upgrades Block Hawick HS Hot Water Upgrade	08/03/2016	27/07/2016	8.0	1.0	9.0	0.0
Stirches PS Hot Water Upgrade	08/03/2016	27/07/2016	3.0	6.0	9.0	0.0
Earlston PS Nursery Heating Upgrade	08/03/2016	27/07/2016	15.0	(2.0)	13.0	0.0
Drumlanrig PS Hall Heating Upgrade	08/03/2016	27/07/2016	44.0	(5.0)	39.0	0.0
Galashiels Academy Hot Water Upgrade	08/03/2016	27/07/2016	10.0	(1.0)	9.0	0.0
Newtown PS Boiler Room Upgrade Unallocated	08/03/2016 07/06/2016	27/07/2016 27/07/2016	20.0 2.0	(2.0) 3.0	18.0 5.0	0.0 0.0
Chanodated	01700/2010	2770172010	2.0	0.0	0.0	0.0
			102.0	0.0	102.0	0.0
Duilding Thomas Efficiency Ungrades Block						
Building Thermal Efficiency Upgrades Block	09/02/2016		25.0	(25.0)	0.0	0.0
Langlee CPD Centre Roof Upgrade Phase 4 Burnfoot PS Roof Upgrade Phase 1	08/03/2016 08/03/2016		35.0 45.0	(35.0) (5.0)	0.0 40.0	0.0 0.0
Morebattle PS Window Upgrade Phase 3	08/03/2016		30.0	(30.0)	0.0	0.0
Selkirk HS Windows Phase 6	08/03/2016		40.0	(4.0)	36.0	0.0
St Ronans Primary School Windows Upgrade Ph5	08/03/2016		30.0	(19.0)	11.0	0.0
Newcastleton PS Windows Phase 1	08/03/2016		40.0	(40.0)	0.0	0.0
Langlee CPD Centre Window Screens Upgrade Stirches PS Roof	08/03/2016 08/03/2016		50.0 48.0	(5.0)	45.0 48.0	0.0 0.0
Coldstream Workshops Roof Phase 1	08/03/2016		45.0	(45.0)	0.0	0.0
Lilliesleaf PS Windows	08/03/2016		37.0	(4.0)	33.0	6.0
Morebattle PS Upgrade Windows	NEW		0.0	27.0	27.0	0.0
Langlee CPD centre Upgrade Roof Langlee CPD Centre Upgrade Windows	NEW NEW		0.0 0.0	25.0 45.0	25.0 45.0	19.0 0.0
Peebles HS Upgrade Roof	NEW		0.0	45.0 9.0	45.0 9.0	0.0
Peebles HS Upgrade Hall	NEW		0.0	50.0	50.0	0.0
Trinity PS Upgrade Windows	NEW		0.0	35.0	35.0	0.0
Wilton PS Upgrade Window	NEW		0.0	43.0	43.0	0.0
Unallocated	08/03/2016	07/07/0040	0.0	(47.0)	0.0	0.0
Reallocation within P & A block - Structural/H&S Works		27/07/2016	400.0	(47.0)	447.0	25.0
		,	+00.0	0.0	<del>11.0</del>	23.0
Electrical Infrastructure Upgrades Block						
Morebattle PS Upgrade	08/03/2016		85.0	(85.0)	0.0	0.0
Drumlanrig PS Upgrade Phase 1 Unallocated	08/03/2016 08/03/2016		65.0 0.0	20.0 65.0	85.0 65.0	0.0 (4.0)
Onaliocated	00/03/2010	•	150.0	0.0	150.0	(4.0)
			.00.0	0.0	.00.0	(1.0)
Fixed Assets Block	A = 1 = - :					
Unallocated	08/03/2016	•	20.0	0.0	20.0	0.0
			20.0	0.0	20.0	0.0
Demolition and Site Preparation Block						
Earlston HS	08/03/2016		28.0		28.0	0.0
Eyemouth Nursery Demolition	08/03/2016		204.0		204.0	3.0
Unallocated	08/03/2016		0.0	0.0	0.0	0.0
		,	232.0	0.0	232.0	3.0

Commonitation   Transformation Block   Gardeniste Project DETER Estimate   Transformation		Project Name	Initial Allocation Approval	CFO/ Service Dir Asset&Infr Approval	Latest Approved Budget £'000	Proposed Move- ment £'000	Projected Outturn £'000	Actuals to 30/06/16 £'000
HoCampus 2 Routen Road & Lancaster House   0803/2016   4.0   4.0   0.0			07/06/2016		184 0		184 0	5.0
Commissible Land   Republic Service   Republic Service Servi		•						
Contaminated Land   Rockmans   74/00/2015   27/07/2016   3.0   3.5   1.0   3.5   1.0   3.5   1.0   3.5   3.0   0.0   3.0   0		Unallocated	08/03/2016	•		0.0		
Restlutanes				•	100.0	0.0	100.0	5.0
Stow   1711/2015   33.0   33.0   0.0			24/03/2015	27/07/2016	0.5	1.0	15	1.0
Cleaning Equipment Replacement Block   Cleaning Equipment Replacement Block   Cleaning Equipment Replacement   Cleaning Equipment   Cleaning E				21/01/2010		1.0		
Cleaning Equipment Replacement Block   108/3/2016   51.0   51.0   51.0   25.0		· ·		27/07/2016		(1.0)		
PEOPLE		Onanocated	06/03/2016	21/01/2010				
PEOPLE		Cleaning Equipment Replacement Block						
School Estate   School Health & Safety Block   School Fish Alarms   08/03/2016   7.0   7.0   0.0			08/03/2016					
School Estato					51.0	0.0	51.0	25.0
School Health & Safety Block   Audit - Window Replacement   24/02/2015   5.0   5.0   0.0	PEOPLE							
Audit - Window Replacement	Schoo							
Wilton PS Secure Reception   96/03/2016   2707/2016   10,0   2,0			24/02/2015		5.0		5.0	0.0
Chimisale PS Window Replacement   98/03/2016   119.0   119.0   2.0				07/07/0040		0.0		
Hawkich HS Windrow Replacement				27/07/2016		2.0		
Edenside PS Window Replacement   0803/2016   27/07/2016   0,0   6,0   15,0   15,0		·				(145.0)		
Parkside PS Window Replacement   0803/2016   27/07/2016   9.0   6.0   15.0   15.0   Melrose PS Secure Reception   0803/2016   40.0   40.0   3.0   Authority Secure Face   0803/2016   40.0				27/07/2016		(10.0)		
Meltose PS Sacure Reception   08/03/2016   100.0   100.0   3.0     Yetholm Sacure Reception   08/03/2016   35.0   35.0   5.0     Fire Regs/Emergency Lighting/Security   08/03/2016   35.0   35.0   5.0     Fire Regs/Emergency Lighting/Security   08/03/2016   35.0   36.0   0.0     - Heriot Secure Fence   08/03/2016   35.0   36.0   0.0     - Lyamouth Secure Fence   08/03/2016   35.0   15.0   0.0     - Philiphaugh CCTV   08/03/2016   15.0   15.0   0.0     - Philiphaugh CCTV   08/03/2016   38.0   38.0   0.0     - Eyerndum Security Works   08/03/2016   38.0   38.0   0.0     - Burgh Nursery Kitchen Sinks   08/03/2016   38.0   38.0   0.0     - Burgh Nursery Kitchen Sinks   08/03/2016   12.0   12.0   1.0     - Durnilanting Nursery Kitchen Sinks   08/03/2016   12.0   12.0   1.0     - School Safely Flooring   08/03/2016   12.0   12.0   1.0     - Selkirk HS Maths Corridor   08/03/2016   7.5   7.5   0.0     - Selkirk HS Maths Corridor   08/03/2016   7.5   7.5   0.0     - Selkirk HS Maths Block   08/03/2016   7.5   7.5   0.0     - Helrosse PS Flooring   08/03/2016   7.5   7.5   0.0     - Subschool Toilets   08/03/2016   7.0   0.0   0.0     - Philiphaugh PS toilets   08/03/2016   20.0   20.0   0.0     - Philiphaugh PS toilets   08/03/2016   20.0   20.0   0.0     - Philiphaugh PS toilets   08/03/2016   20.0   20.0   0.0     - Parkside Nursery Demoition   08/03/2016   25.0   (250.0)   0.0   0.0     - Parkside Nursery Demoition   08/03/2016   27/07/2016   0.0   0.0   0.0     - Priority Learning Childcare   27/07/2016   0.0   0.0   0.0     - Priority Learning Childcare   27/07/2016   0.0   0.0   0.0     - Priority Learning Childcare   27/07/2016   0.0   0.0   0.0     - Prince Hat Early Learning Childcare   27/07/2016   0.0   0.0   0.0     - Prince Hat Early Learning Childcare   27/07/2016   0.0   0.0   0.0   0.0   0.0     - Prince Hat Early Learning Childcare   27/07/2016   0.0   0		·		27/07/2016		6.0		
Philiphaugh PS Secure Entrance		·		21/01/2010		0.0		
Fire Regs/Emergency Lighting/Security								
- Heriot Secure Fence   08/03/2016   8.0   8.0   0.0   - Eyemeunts Secure Fence   08/03/2016   10.0   10.0   0.0   - Philiphaugh CCTV   08/03/2016   15.0   15.0   0.0   - Tweetbank Security Works   08/03/2016   20.0   20.0   0.0   - Env Health - Nursery Kitchens/Sinks   08/03/2016   10.0   10.0   0.0   - Env Health - Nursery Kitchens/Sinks   08/03/2016   10.0   10.0   0.0   - Drumlanrig Nursery Kitchen & Sinks   08/03/2016   10.0   10.0   0.0   - Drumlanrig Nursery Kitchen & Sinks   08/03/2016   12.0   12.0   1.0   - School Satzy Flooring   08/03/2016   0.0   0.0   0.0   0.0   - Selkiki HS Matha Corridor   08/03/2016   15.0   15.0   10.0   - Peebles HS Math Block   08/03/2016   15.0   15.0   0.0   - Melrose PS Flooring   08/03/2016   7.5   7.5   0.0   - Melrose PS Flooring   08/03/2016   7.5   7.5   0.0   - Melrose PS Flooring   08/03/2016   7.5   7.5   0.0   - Outdown PS Tollets   08/03/2016   2.0   0.0   0.0   0.0   - Outdown PS Tollets   08/03/2016   2.0   0.0   0.0   0.0   - Philiphaugh PS tollets   08/03/2016   2.0   0.0   0.0   0.0   - Virement to School Refurbishment and Capacity   08/03/2016   27/07/2016   0.0   145.0   0.0   0.0   - Parkside Nursery Demolition   08/03/2016   250.0   (250.0)   0.0   0.0   - Parkside Nursery Demolition   08/03/2016   250.0   (250.0)   0.0   0.0   - Virement to Structural/H&S Works   178.0   167.0   345.0   0.0   - Virement from School Health & Safety   178.0   167.0   345.0   0.0   - Capacity At School Adaptations (DDA) Block - Burnfoot PS DDA Works   08/03/2016   3.0   0.0   0.0   - School Kitchen Improvement Block - Wurpping & Labelling Machine - Chimside PS   08/03/2016   3.0   0.0   0.0   0.0   0.0   - School Kitchen Improvement Block - Wurpping & Labelling Machine - Chimside PS   08/03/2016   3.0   0.		· · ·						
- Philiphaugh CCTV								
- Tweedbank Security Works		•						
- Burgh Nursery Kitchen Sinks								
School Safety Flooring		- Burgh Nursery Kitchen Sinks	08/03/2016		10.0		10.0	0.0
- Selkirk HS Maths Corridor								
- Peebles HS Math Block - Melrose PS Flooring - Melrose PS Flooring - Melrose PS Flooring - Gordon PS Tollets - Williamput PS Dining Hall								
School Toilets		- Peebles HS Math Block	08/03/2016		15.0		15.0	0.0
- Gordon PS Toilets 08/03/2016 20.0 20.0 0.0 Philiphaugh PS toilets 08/03/2016 27/07/2016 20.0 20.0 0.0 Unallocated 08/03/2016 27/07/2016 (2.0) 2.0 0.0 0.0 0.0 Virement to School Refurbishment and Capacity Plock 27/07/2016 (2.0) 2.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0 0.0								
- Philiphaugh PS toilets								
Virement to School Refurbishment and Capacity   0.0   145.0   0.0   0.0   0.0								0.0
School Refurbishment & Capacity Block   Wilton PS Dining Hall   08/03/2016   250.0 (250.0)   0.0   0			08/03/2016	27/07/2016				
School Refurbishment & Capacity Block   Wilton PS Dining Hall   08/03/2016   250.0 (250.0)   0.0   0		Virement to School Returbishment and Capacity			0.0	145.0	0.0	0.0
Wilton PS Dining Hall       08/03/2016       250.0       (250.0)       0.0       0.0         Parkside Nursery Demolition       08/03/2016       220.0       (220.0)       0.0       0.0         Hawick High School       NEW       0.0       345.0       345.0       0.0         Unallocated       178.0       167.0       345.0       0.0         Virement to Structural/H&S Works       100.0       178.0       167.0       345.0       0.0         Virement from School Health & Safety       27/07/2016       3.0            School Kitchen Improvement Block         Wrapping & Labelling Machine - Chirnside PS       08/03/2016       40.0       40.0       0.0         Unallocated       08/03/2016       40.0       40.0       0.0         Equality Act School Adaptations (DDA) Block       8       3.0       3.0       3.0         Burnfoot PS DDA Works       08/03/2016       100.0       (22.0)       78.0       3.0         Melrose PS DDA Works       08/03/2016       100.0       22.0       78.0       3.0         St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW					734.0	0.0	589.0	32.0
Parkside Nursery Demolition         08/03/2016         220.0         (220.0)         0.0         0.0           Hawick High School         NEW         0.0         345.0         345.0         0.0           Unallocated Virement to Structural/H&S Works         178.0         167.0         345.0         0.0           Virement to Early Learning Childcare         27/07/2016         3.0         3.0         10.0           Virement from School Health & Safety         (145.0)         648.0         0.0         690.0         0.0           School Kitchen Improvement Block           Wrapping & Labelling Machine - Chirnside PS         08/03/2016         40.0         40.0         0.0           Unallocated         08/03/2016         3.0         3.0         0.0           Equality Act School Adaptations (DDA) Block         8         8         100.0         (22.0)         78.0         3.0           Burnfoot PS DDA Works         08/03/2016         100.0         (22.0)         78.0         3.0           Melrose PS DDA Works         08/03/2016         50.0         50.0         50.0         0.0           St Peters PS DDA Works         NEW         0.0         23.5         23.5         1.0           Gala Academy DDA Works <td< td=""><td></td><td></td><td>02/02/2016</td><td></td><td>250.0</td><td>(250.0)</td><td>0.0</td><td>0.0</td></td<>			02/02/2016		250.0	(250.0)	0.0	0.0
Hawick High School Unallocated						, ,		
Virement to Structural/H&S Works   27/07/2016   3.0		Hawick High School	NEW		0.0	345.0		0.0
Virement to Early Learning Childcare         Virement from School Health & Safety       27/07/2016       3.0         School Kitchen Improvement Block         Wrapping & Labelling Machine - Chirnside PS       08/03/2016       40.0       40.0       0.0         Unallocated       08/03/2016       3.0       3.0       0.0         Equality Act School Adaptations (DDA) Block         Burnfoot PS DDA Works       08/03/2016       100.0       (22.0)       78.0       3.0         Melrose PS DDA Works       08/03/2016       50.0       50.0       0.0         St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW       0.0       7.5       7.5       0.0         Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0					178.0		345.0	0.0
Virement from School Health & Safety   (145.0)				27/07/2016				
School Kitchen Improvement Block           Wrapping & Labelling Machine - Chirnside PS         08/03/2016         40.0         40.0         0.0           Unallocated         08/03/2016         3.0         3.0         3.0         0.0           Equality Act School Adaptations (DDA) Block           Burnfoot PS DDA Works         08/03/2016         100.0         (22.0)         78.0         3.0           Melrose PS DDA Works         08/03/2016         50.0         50.0         0.0           St Peters PS DDA Works         NEW         0.0         23.5         23.5         1.0           Gala Academy DDA Works         NEW         0.0         7.5         7.5         0.0           Lilliesleaf PS DDA         24/02/2015         0.0         1.0         1.0         1.0           Parkside PS DDA works         24/03/2015         0.0         1.0         1.0         1.0           Unallocated         08/03/2016         26.0         (11.0)         15.0         0.0		, -		21/01/2010				
Wrapping & Labelling Machine - Chirnside PS       08/03/2016       40.0       40.0       0.0         Unallocated       08/03/2016       3.0       3.0       3.0       0.0         Equality Act School Adaptations (DDA) Block         Burnfoot PS DDA Works       08/03/2016       100.0       (22.0)       78.0       3.0         Melrose PS DDA Works       08/03/2016       50.0       50.0       0.0         St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW       0.0       7.5       7.5       0.0         Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0		The second secon			648.0		690.0	0.0
Unallocated         08/03/2016         3.0         3.0         0.0           Equality Act School Adaptations (DDA) Block           Burnfoot PS DDA Works         08/03/2016         100.0         (22.0)         78.0         3.0           Melrose PS DDA Works         08/03/2016         50.0         50.0         0.0           St Peters PS DDA Works         NEW         0.0         23.5         23.5         1.0           Gala Academy DDA Works         NEW         0.0         7.5         7.5         0.0           Lilliesleaf PS DDA         24/02/2015         0.0         1.0         1.0         1.0           Parkside PS DDA works         24/03/2015         0.0         1.0         1.0         1.0           Unallocated         08/03/2016         26.0         (11.0)         15.0         0.0		•			_			
Equality Act School Adaptations (DDA) Block           Burnfoot PS DDA Works         08/03/2016         100.0         (22.0)         78.0         3.0           Melrose PS DDA Works         08/03/2016         50.0         50.0         0.0           St Peters PS DDA Works         NEW         0.0         23.5         23.5         1.0           Gala Academy DDA Works         NEW         0.0         7.5         7.5         0.0           Lilliesleaf PS DDA         24/02/2015         0.0         1.0         1.0         1.0           Parkside PS DDA works         24/03/2015         0.0         1.0         1.0         1.0           Unallocated         08/03/2016         26.0         (11.0)         15.0         0.0		11 0						
Burnfoot PS DDA Works       08/03/2016       100.0       (22.0)       78.0       3.0         Melrose PS DDA Works       08/03/2016       50.0       50.0       0.0         St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW       0.0       7.5       7.5       0.0         Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0		2 <u>2</u>	03/03/2010			0.0		
Burnfoot PS DDA Works       08/03/2016       100.0       (22.0)       78.0       3.0         Melrose PS DDA Works       08/03/2016       50.0       50.0       0.0         St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW       0.0       7.5       7.5       0.0         Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0		Equality Act School Adaptations (DDA) Block						
St Peters PS DDA Works       NEW       0.0       23.5       23.5       1.0         Gala Academy DDA Works       NEW       0.0       7.5       7.5       0.0         Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0		Burnfoot PS DDA Works				(22.0)		
Gala Academy DDA Works         NEW         0.0         7.5         7.5         0.0           Lilliesleaf PS DDA         24/02/2015         0.0         1.0         1.0         1.0           Parkside PS DDA works         24/03/2015         0.0         1.0         1.0         1.0           Unallocated         08/03/2016         26.0         (11.0)         15.0         0.0						22.5		
Lilliesleaf PS DDA       24/02/2015       0.0       1.0       1.0       1.0         Parkside PS DDA works       24/03/2015       0.0       1.0       1.0       1.0         Unallocated       08/03/2016       26.0       (11.0)       15.0       0.0								
Unallocated 08/03/2016 <u>26.0 (11.0) 15.0 0.0</u>		Lilliesleaf PS DDA	24/02/2015		0.0	1.0	1.0	1.0
		2	03/05/2010	•				

Project Name	Initial Allocation Approval	CFO/ Service Dir Asset&Infr Approval	Latest Approved Budget £'000	Proposed Move- ment £'000	Projected Outturn £'000	Actuals to 30/06/16 £'000
Early Learning and Childcare Block Coldstream PS ELCC 3&4's	08/03/2016		0.0	5.0	5.0	0.0
Edenside PS ELCC 3&4'S	08/03/2016		283.0	3.0	286.0	58.0
Halyrude ELCC 3&4'S	08/03/2016		5.0	(5.0)	0.0	0.0
Knowepark PS ELCC 3&4'S	08/03/2016		290.0		290.0	100.0
Melrose PS ELCC 3&4'S	08/03/2016	27/07/2016	45.0		45.0	0.0
Wilton PS ELCC 3&4'S	08/03/2016		250.0	00.0	250.0	6.0
Tweedbank CC Nursery Toilets			0.0	26.0	26.0	0.0
Coldstream PS ELCC Phase 2 Eyemouth PS ELCC			0.0 0.0	5.0 6.0	5.0 6.0	0.0 0.0
Fountainhall PS ELCC			0.0	25.0	25.0	0.0
Howdenburn PS ELCC (Family Room)			0.0	10.0	10.0	2.0
Kirkhope PS ELCC			0.0	10.0	10.0	1.0
Lilliesleaf PS ELCC			0.0	600.0	600.0	2.0
Morebattle ELCC			0.0	25.0	25.0	2.0
St Peters PS ELCC			0.0	80.0	80.0	2.0
St Ronan's PS ELCC			0.0	50.0	50.0	0.0
Stow PS ELCC			0.0	600.0	600.0	0.0
Trinity PS ELCC Tweedbank PS ELCC			13.0 0.0	1.0	13.0 1.0	1.0 2.0
West Linton PS ELCC (Family Room)			0.0	10.0	10.0	1.0
Westruther PS ELCC			0.0	25.0	25.0	0.0
Unallocated ELCC 3&4's	08/03/2016		1,093.0	(760.0)	332.0	0.0
Gross up additional Scottish Government Fur	nding		·	(703.0)		
Virement from School Refurbishment and Cap		27/07/2016		(3.0)		
Virement from P&A Programme Structural H 8	& S Block			(10.0)		
		-	1,979.0	0.0	2,694.0	177.0
Social Care Infrastructure						
Residential Care Home Upgrade Block						
Saltgreens, Eyemouth	08/03/2016		129.0		129.0	25.0
Waverly, Galashiels	08/03/2016		940.0		940.0	264.0
Unallocated	08/03/2016	-			0.0	
		-	1,069.0	0.0	1,069.0	289.0
Fire Compartments in Care Homes Block						
Deanfield, Hawick	07/06/2016	27/07/2016	15.0	(15.0)	0.0	0.0
Grove House, Kelso	07/06/2016		(2.0)	2.0	0.0	0.0
Saltgreens, Eyemouth		27/07/2016	`2.Ó	(2.0)	0.0	0.0
St Ronans, Innerleithen	07/06/2016	27/07/2016	22.0	(22.0)	0.0	0.0
Unallocated	07/06/2016				0.0	
		-	37.0	(37.0)	0.0	0.0
Sports Infrastructure						
Sports Trusts Plant & Services -Integrated	Sport & Culture Trust					
Property and Other Sports Trusts						
Energy Savings Projects	07/06/2016		8.0		8.0	0.0
Energy Efficiency - BEMS upgrades	08/03/2016		38.0		38.0	0.0
Eyemouth LC Refurbishment	08/03/2016		0.0		0.0	0.0
Plant Boiler Eyemouth LC	08/03/2016 ust allocation 08/03/2016		30.0 20.0		30.0 20.0	0.0
Berwickshire Education Recreation Sports Tru  Jedburgh Leisure Facilities Trust projects	08/03/2016 08/03/2016		20.0		20.0	0.0 0.0
Selkirk LC Refurbishment	08/03/2016		395.0		395.0	0.0
Unallocated	08/03/2016		153.0		153.0	0.0
		_				
			664.0	0.0	664.0	0.0
CHIEF EXECUTIVE						
SINEI EXECUTIVE						
Chief Executive Other Outwith CGI						
Software Licence - Point Upgrades	NEW		0.0	30.0	30.0	0.0
Equipment Refresh	NEW		67.0	300.0	367.0	115.0
In What a Board		-	67.0	330.0	397.0	115.0
Inflight Projects	07/00/0040		FΟ	20.0	22.0	0.0
Rent Management and Accounting System Mosaic	07/06/2016 2014/15		5.0 0.0	28.0 47.0	33.0 47.0	0.0 0.0
iviosaic	2014/13	-	5.0	75.0	80.0	0.0
		-	5.0	, 0.0	50.0	5.0