

Provisional Programme for Approved SB Local "Small Schemes"

APPENDIX A

Scheme	Estimate (£)	Final Cost	Current Up-date	Estimated Completion
Extend recycling compound at Town Yetholm	1,400		Completed	September
Construct planter at Teapot Street, Morebattle.	304		Completed	July
Install benches, Riverside Walk, Jedburgh	600		Completed	Oct./Nov
Install equipment, The Skate Park, Kelso	2450		Completed	October
Contribution to provision of bench, Ancrum Village Green.	400		Completed	January
Provide shrubs to south entrance to Jedburgh	510		Not Started	March
Upgrade footpath at Duke's Dykes, Kelso	1,200		Ordered	February
Erect new fence along riverside, Old Bongate, Jedburgh	2,850		Completed	January
Erect new fence to rear of Village Hall, Stichill.*	2,500		Not Started	February
Additional equipment at Sprouston Play Area*	5,000		Not Started	March
Additional equipment at Roxburgh Play Area*	5,000		Not Started	March
Provide 2no. Picnic benches at Heiton Play Area *	150		Not Started	March
Install junior goal posts at Allerley park, Jedburgh *	888		Not Started	March
*Approved under delegated powers, by the Director in consultation with Members of Cheviot Area Forum, in accordance with the Minute of 6 November 2013				

Total 23,252