FINANCIAL YEAR ENDING 31st MARCH 2016

			2015/16		
	Actual	Latest		Timing	
	to	Approved	Variance	Movement	Budget
SUMMARY	31/03/16	Budget		Fwd (Bwd)	Movement
	£000	£000	£000	£000	£000
PLACE	1	I			
Looking after the Borders					
Galashiels Developments	1,611	1,718	(107)	(107)	(
Road & Bridge Infrastructure	5,063	5,555	(492)	(483)	(9
Lighting Infrastructure	1,633	1,706	(73)	(73)	
Cycling, Walking & Safety Infrastructure	559	666	(107)	(85)	(22
Flood Protection Infrastructure	17,870	17,584	286	367	(81
Waste Management Infrastructure	1,262	1,515	(253)	(259)	,
Other	412	286	126	125	
	28,410	29,030	(620)	(515)	(105
Business Process Transformation			. ,	. ,	· ·
Property Asset Programme	1,345	1,306	39	39	(
Other Property	625	761	(136)	(73)	(63
Investment in Plant & Vehicles	3,282	3,734	(452)	(25)	(427
Other	56	74	(18)	(18)	
	5,308	5,875	(567)	(77)	(490
Total Place	33,718	34,905	(1,187)	(592)	(595
PEOPLE					
Looking after the Borders					
School Infrastructure	5,762	6,557	(795)	(780)	(15
Social Care Infrastructure	420	536	(116)	(116)	()
	6,182	7,093	(911)	(896)	(15
Business Process Transformation					
School Infrastructure	853	898	(45)	(45)	
Social Care Infrastructure	31	114	(83)	(83)	(
	884	1,012	(128)	(128)	
Total People	7,066	8,105	(1,039)	(1,024)	(15
CHIEF EXECUTIVE					
Looking after the Borders					
Heritage & Cultural Infrastructure	827	1,126	(299)	(299)	
Sports Infrastructure	1,042	1,040	2	2	
Economic & Regeneration Infrastructure	1,081	1,317	(236)	(197)	(39
Housing Infrastructure	375	376	(1)	(1)	(0)
	3,325	3,859	(534)	(495)	(39
Business Process Transformation			()		,
IT Infrastructure	844	915	(71)	(71)	
	844	915	(71)	(71)	
Total Chief Executive	4,169	4,774	(605)	(566)	(39
Emergency & Unplanned Schemes	0	125	(125)	0	(125

·				2015/16			
		Actual	Latest		Timing		
	R	to	Approved	Variance	Movement	Budget	
PLACE	A	31/03/16	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Looking after the Borders							
Galashiels Developments							
GIRR4	G	2	2	0	0	0	
GIRR 5	A	36	25	11	11	0	Project design progressing. Timing movement required from 2016/17.
Transport Interchange	A	1,573	1,691	(118)	(118)	0	A timing movement is required to complete demolition and reinstatement works.
		1,611	1,718	(107)	(107)	0	
Road & Bridge Infrastructure							
General Roads and Bridges Block	A	4,369	4,675	(306)	(310)	4	A small saving has been identified within the Bongate scheme will be returned to the block. A timing movement circa 7% of the overall budg required to 2016/17 due to Bellwin works taking priority.
A72 Dirtpot Corner - Traffic Management	A	82	86	(4)	(4)	0	A timing movement is required to 2016/17.
A72 Neidpath Corner - Traffic Management	A	201	199	2	0	2	Reallocation of general roads block required to cover additional costs incurred.
A72 Neidpath Wall Repairs	G	150	150	0	0	0	
Selkirk Traffic Management Scheme	A	0	101	(101)	(101)	0	Ongoing negotiations with members of the community and local members in respect of finding an appropriate solution have resulted in timing movement being required.
Selkirk Town Centre (Streetscape works)	A	13	10	3	3	0	A timing movement is required as a result of an acceleration in design works.
Union Chain Bridge	A	5	50	(45)	(45)	0	A timing movement is required to 2016/17.
Bongate Mill Industrial Area (Roads)	A	70	76	(6)	0	(6)	A small saving has been identified which will be returned to the roads block.
Kelso Town Traffic Management Scheme	A	13	20	(7)	(7)	0	Finishing works to be undertaken in 2016/17 for signage.
Engineering Minor Works	A	160	188	(28)	(19)	(9)	1 scheme delayed until 2016/17 due to reallocation of resources to emergency flood works. Gross down of externally funded budget due works being less than anticipated.
		5,063	5,555	(492)	(483)	(9)	-

				2015/16		
		Actual	Latest		Timing	
	R	to	Approved	Variance	Movement	Budget
PLACE	A	31/03/16	Budget		Fwd (Bwd)	Movement
	G	£000	£000	£000	£000	£000
Lighting Infrastructure						
General Lighting Block	A	183	200	(17)	(17)	0
Energy Efficient Street Lighting	A	1,450	1,506	(56)	(56)	0
		1,633	1,706	(73)	(73)	0
Cycling, Walking & Safety Infrastructure						
Accident Investigation Prevention Sch Block	A	54	46	8	8	0
Cycling, Walking & Safer Streets	G	191	191	0	0	0
Railway Black Path	A	276	339	(63)	(47)	(16)
Innerleithen - Walkerburn - Shared Access Route	G	38	50	(12)	(6)	(6)
Tweedbank Traffic Calming	A	0	40	(40)	(40)	0
				<i></i>		
		559	666	(107)	(85)	(22)

Reallocation of block required and timing movement required to 2016/17 for delivery for Elibank Clovenfords. A timing movement is required to 2016/17.

A timing movement is required from 2016/17 to cover additional costs incurred in 2015/16.

Reallocation of block required and a timing movement will be required to 2016/17. Gross down of external funding.

Gross down of external grant and small timing movement to 2016/17.

Ongoing monitoring of traffic situation since the completion of the Borders Railway. A timing movement is required to 2016/17 to allow adequate monitoring time.

				2015/16			
		Actual	Latest		Timing		
	R	to	Approved	Variance	Movement	Budget	
PLACE	Α	31/03/16	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Looking after the Borders (continued)							
Flood Protection Infrastructure							
Galashiels Flood Protection	A	36	167	(131)	(50)	(81)	Operation 1 to be undertaken in 2016/17, resulting in timing movement. Saving achieved on budget, return of additional funding to Emergency & Unplanned Schemes.
Selkirk Flood Protection	A	16,511	16,100	411	411	0	Scheme progressing well. Timing movement required from 2016/17.
Hawick Flood Protection	A	460	384	76	76	0	Outline design and consultation meetings progressing, resulting in a need to clawback part of an earlier timing movement. Timing movement required from 2016/17.
Jedburgh Flood Protection	A	407	437	(30)	(30)	0	Culvert works to be carried out in late Spring, requiring timing movement to 2016/17.
General Flood Protection Block	A	456	496	(40)	(40)	0	Reallocation within block and minor timing movement to 2016/17.
		17,870	17,584	286	367	(81)	
Waste Management Infrastructure Easter Langlee Cell Provision	Δ	310	346	(36)	(36)	0	A timing movement is required to 2016/17.
Food Waste Collections	A	92	103	(38)	(38)	0	A timing movement is required to 2016/17.
Waste Containers	G	42	42	(11)		0	
Easter Langlee Leachate Management Facility	A	36		(18)		0	A timing movement is required to 2016/17.
CRC - Improved Skip Infrastructure	A	299	451	(152)	(152)	0	A timing movement will be required to cover professional fees & finishing works in 2016/17 for Hawick and a timing movement required for Eshiels due to resources being allocated to deal with the emergency flood works.
CRC - Enhancements	G	34	35	(1)	(1)	0	
Waste Transfer Stations Health & Safety Works	G	0	0	0		0	
Dunion Landfill Gas Management	A	3	9	(6)	0	(6)	Savings identified to cover costs incurred at Prestoncleugh (£4k) with remainder being transferred to Emergency and Unplanned.
Prestoncleugh Landfill Gas Management	A	27	23	4	0	4	Budget pressure to be covered by small saving identified at Dunion
Easter Langlee Cell 3 Leachate Pumping System	A	3	35	(32)	(32)	0	Timing movement required due to compressor not procured in 2015/16. Electrical connections now in place.
Kelso Recycling Centre	A	351	343	8	0	8	Budget pressure due to an extension of time claim from the main contractor. To be funded from Emergency and Unplanned.
Waste Transfer Station	A	42	51	(9)	(9)	0	A timing movement required to 2016/17.
CCTV Community Recycling Centres	G	1	1	0		0	
Capital Funded through Revenue	G	22	22	0	0	0	
		1,262	1,515	(253)	(259)	6	

		2015/16						
		Actual	Latest		Timing			
	R	to	Approved	Variance	Movement	Budget		
PLACE	Α	31/03/16	Budget		Fwd (Bwd)	Movement		
	G	£000	£000	£000	£000	£000		
Other								
Play Facilities	A	79	88	(9)	(9)	0		
Bannerfield Play Area	A	0	3	(3)	(3)	0		
Clovenfords Play Park	G	34	35	(1)	(1)	0		
Cemetery Land Acq & Development Block	A	3	5	(2)	(2)	0		
HQ Main Office Block	A	259	99	160	160	0		
Contaminated Land Block	A	37	56	(19)	(20)	1		
		412	286	126	125	1		

A timing movement is required to 2016/17 for completion works of Gibson Park Play Area.

A timing movement is required to allow for seasonal planting.

A timing movement is required to allow for seasonal planting.

A timing movement is required to 2016/17.

Timing movement required due to project being ahead of schedule

Timing movements required due to delays in progress of project.

				2015/16			
		Actual	Latest		Timing		
	R	to	Approved	Variance	Movement	Budget	
PLACE	A	31/03/16	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Business Process Transformation							
Property Asset Programme							
Structure/H&S Works Block	A	378	383	(5)	0	(5)	Reallocation within block and Programme.
Asbestos Management Block	G	16	21	(5)	(6)	1	Reallocation within block and Programme. Timing move to 2016/17.
Building Systems Efficiency Upgrades Block	A	181	191	(10)	(2)	(8)	Reallocation within block and Programme. Timing move to 2016/17.
Electrical Infrastructure Upgrades Block	A	176	156	20	0	20	Reallocation within block and Programme.
Fixed Assets	G	16	22	(6)	0	(6)	Reallocation within block and Programme. Timing mover to 2016/17.
Building Thermal Efficiency Upgrades Block	G	256	258	(2)	0	(2)	Reallocation within block and Programme. Timing mover to 2016/17.
Energy Efficiency Projects	G	322	275	47	47	0	Boiler optimiser installations quicker than anticipated, tim required from 2016/17.
		1,345	1,306	39	39	0	
Other Property							
Demolition & Site Preparation Block	A	339	353	(14)	(14)	0	A timing movement is required to 2016/17 to cover the co that cannot be undertaken in 2015/16 due to seasonal re
Cleaning Equipment Replacement Block	G	67	68	(1)	(1)	0	A timing movement is required to 2016/17.
Combined Depot Enhancements	A	140	204	(64)	(64)	0	Delay with external works at Easter Langlee and Wheatla Depot has resulted in the requirement for a timing mover
Office Accommodation Transformation Block	A	79	136	(57)	6	(63)	Timing movement due to overspend on projects. Gross d due to change of funding arrangements for East End , Ea Return of funds to Emergency & Unplanned Schemes (£81 project less than anticipated.
		625	761	(136)	(73)	(63)	
Investment in Plant & Vehicles							
Waste Collection Vehicles - Non P&V Fund	G	899	899	0	0	0	
Plant & Vehicle Replacement - P&V Fund	A	2,311	2,761	(450)	(25)	(425)	Budget adjusted in year to reflect actual deliveries to 31s
Other Fleet	G	72	74	(2)	0	(2)	
		3,282	3,734	(452)	(25)	(427)	
Other							
Drainage - Parks & Open Spaces Block	A	36	51	(15)	(15)	0	Completion on some sites did not occur due to the incler resulting in timing movement to 2016/17.

				2015/16		
		Actual	Latest		Timing	
	R	to	Approved	Variance	Movement	Budget
PLACE	A	31/03/16	Budget		Fwd (Bwd)	Movement
	G	£000	£000	£000	£000	£000
Additional Drainage in Parks and Open Spaces	A	20	23	(3)	(3)	0
		56	74	(18)	(18)	0
TOTAL PLACE		15,848	17,321	(1,473)	(959)	(514)

Completion on some sites did not occur due to the inclement weather resulting in timing movement to 2016/17.

				2015/16			
		Actual	Latest		Timing		
	R	to	Approved	Variance	Movement	Budget	
PEOPLE	A	31/03/16	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Looking after the Borders							
School Infrastructure							
Clovenfords Primary School	A	15	7	8	0	8	Budget pressure due to purchase of smartboard and projector previously not
							accrued to be funded from underspend at West Linton and remaining from
West Linton Primary School	A	4	10	(6)	0	(6)	Emergency & Unplanned Schemes. A saving has been identified, to be allocated to Clovenfords budget pressure.
			10	(0)	0	(0)	
Duns Primary School & Locality Support Centre	A	1,946	2,418	(472)	(472)	0	Contractor progress behind schedule. Awaiting updated programme and
Peebles HS Sports Facility	G	37	37	0	0	0	mitigation schedule. Timing movement required.
Kelso High School	G	543	716	(173)	(173)	0	Timing movement required to 2016/17.
Galashiels School Review	G	24	23	(170)	(1/0)	1	
Eyemouth School Review	G	15	15	0	0	0	
Newtown St Boswells School Review	G	3	5	(2)	0	(2)	Project complete, budget saving. External funding utilised for Galashiels Schoo
		Ū	Ũ	(-)	Ũ	()	Review.
Langlee Primary School	A	563	575	(12)	(12)	0	Timing movement required to 2016/17.
Broomlands Primary School	A	527	523	4	4	0	Outturn greater than profiled budget, small forward timing movement required
School Refurbishment & Capacity Block	Δ	262	264	(2)	(2)	0	from 2016/17. Small timing movement to 2016/17.
Stow PS Accommodation Works	A	66	82	(16)	(2)	(16)	Saving made on 15/16 budget to be returned to Emergency & Unplanned
slow i s Accommodulion works		00	02	(10)	0	(10)	Schemes.
Early Years Centres Block	A	218	176	42	0	42	Reallocation within block required. Over spend in the EYC block due to
							additional costs at Eyemouth EYC. Virement required from Early Learning &
Early Learning & Childcare Block	A	1,144	1,203	(59)	(31)	(28)	Childcare Block. Reallocation within block required. Virement to Early Years Centres. Timing
Lany Loanning & Childeard block		1,144	1,200	(07)	(01)	(20)	movement required to 2016/17.
Complex Needs - Central Education Base	A	309	403	(94)	(94)	0	Timing movement required due to contractor spend less than profiled.
Eyemouth Early Years Centre	A	86	100	(14)	0	(14)	Underspend to be transferred to Early Years Centres to meet additional costs a
		5,762	6,557	(795)	(780)	(15)	Eyemouth.
Social Care Infrastructure			-,	()	()	()	
Residential Care Home Upgrade Block	A	247	325	(78)	(78)	0	Timing movement required to 2016/17. Delay in the delivery of equipment for
· ~				. 1	. ,	-	Saltgreens.
Fire Compartments in Care Homes Block	G	107	145	(38)	(38)	0	Timing movement required to 2016/17.
Mountview, Duns	G	58	58	0	0	0	
Projects Funded from Revenue (SW)	G	8	8	0	0	0	
		420	536	(116)	(116)	0	
TOTAL Looking after the Borders		6,182	7,093	(011)	(204)	(15)	
ICIAL LOOKING WHEN THE BOIMERS		0,102	7,073	(911)	(896)	(15)	

				2015/16		
		Actual	Latest		Timing	
	R	to	Approved	Variance	Movement	Budget
PEOPLE	A	31/03/16	Budget		Fwd (Bwd)	Movement
	G	£000	£000	£000	£000	£000
Business Process Transformation						
School Infrastructure						
School Health & Safety Block	A	300	317	(17)	(17)	0
School Kitchen Improvement Block	G	334	336	(2)	(2)	0
Equality Act School Adaptations (DDA) Block	A	164	190	(26)	(26)	0
Projects Funded from Revenue (SI)	G	55	55	0	0	0
		853	898	(45)	(45)	0
Social Care Infrastructure						
Telecare	A	0	83	(83)	(83)	0
Extra Care Housing	G	31	31	0	0	0
		31	114	(83)	(83)	0
TOTAL Business Process Transformation		2,843	3,254	(411)	(369)	(42)
TOTAL PEOPLE		7,066	8,105	(1,039)	(1,024)	(15)

Virements within the block required. Timing movement required to complete projects at Chirnside and Edenside.

All 2015/16 projects complete. Timing movement required to fund projects in 2016/17.

Due to timelines with a new supplier, timing movement required to 2016/17

				2015/16		
		Actual	Latest		Timing	
	R	to	Approved	Variance	Movement	Budget
CHIEF EXECUTIVE	A	31/03/16	Budget		Fwd (Bwd)	Movement
	G	£000	£000	£000	£000	£00
ooking after the Borders						
Heritage & Cultural Infrastructure						
Wilton Lodge Park	A	368	565	(197)	(197)	
Jim Clark Museum	A	13	16	(3)	(3)	
Sir Walter Scotts Courtroom Interpretation	A	1	10	(9)	(9)	
Sir Walter Scott Court House - Phase 1	A	0	40	(40)	(40)	
Sir Walter Scott Court House - Phase 2	A	0	30	(30)	(30)	
Great Tapestry of Scotland - Building	A	426	446	(20)	(20)	
Projects funded from Revenue (CS)	G	19	19	0	0	
		827	1,126	(299)	(299)	
Sport Facility Infrastructure						
Selkirk 2G Synthetic Pitch	G	658	665	(7)	(7)	
Peebles 3G Synthetic Pitch	R	98	90	8	8	
Jedburgh 3G Synthetic Pitch	G	5	7	(2)	(2)	
Hawick 3G Synthetic Pitch	A	60	30	30	30	
Chirnside CC Development	G	43	43	0	0	
Sports Trusts - Plant & Services Block	G	178	205	(27)	(27)	
		1,042	1,040	2	2	
Economic & Regeneration Infrastructure						
Central Borders Business Park	A	9	99	(90)	(90)	
Eyemouth Seafood Technology Park	A	9	19	(10)	(5)	(,
LUPS Strategic Business Land	A	275	291	(16)	0	(1)
Sunnybrae Walkerburn	G	182	182	0	0	
Kelso Town Heritage Initiative	A	12	30	(18)	0	(18
Reston Station (SBC Contribution)	G	500	500	0	0	
Borders Railway Stations	A	94	196	(102)	(102)	
		1,081	1,317	(236)	(197)	(39
Housing Infrastructure Private Sector Housing Grant - Adaptations	A	375	376	(1)	(1)	

Café and bridge contractor not appointed before 31st March. Outdoor education area works start date delayed. Timing movement required to 2016/17.

- A timing movement is required to 2016/17.
- A timing movement is required to 2016/17.
- A delay in the appointment of professional services has resulted in the requirement for a timing movement.
- A timing movement is required to 2016/17.
- A timing movement is required to 2016/17.

Timing movement required to allow for landscaping enhancements to be undertaken in 2016/17.

Report to Executive in May to withdraw planning application. Timing movement required to cover additional fees incurred.

A timing movement is required to 2016/17.

Tender return favourable, moved to preferred tender status, awaiting confirmation of Sport Scotland funding before award can be made. Officers working to resolve funding issue.

Timing movement required to 2016/17.

A timing movement is required to 2016/17. Savings identified to be moved to Emergency & Un
A small saving has been identified to be moved to I Unplanned Schemes.
Underspend in project.

A timing movement is required to 2016/17 to allow the completion of the touchscreens.

A small timing movement is required to 2016/17.

planned Schemes.

Emergency &

				2015/16		
		Actual	Latest		Timing	
	R	to	Approved	Variance	Movement	Budget
CHIEF EXECUTIVE	A	31/03/16	Budget		Fwd (Bwd)	Movement
	G	£000	£000	£000	£000	£000
Business Process Transformation						
IT Infrastructure						
General IT Block	A	206	233	(27)	(27)	0
Business Systems Real Time Monitoring	G	0	0	0	0	0
Passenger Transport MIS	G	13	13	0	0	0
Corporate IT Equipment Fund	G	234	234	0	0	0
Curricular Network IT Equipment Fund	A	129	144	(15)	(15)	0
Financial Systems Infrastructure Development	G	0	12	(12)	(12)	0
IT Disaster Recovery Programme	A	51	54	(3)	(3)	0
Unified Communications	G	14	14	0	0	0
Infrastructure & Microsoft Refresh	G	52	52	0	0	0
Integrated HR/Payroll System	A	0	2	(2)	(2)	0
Additional Server Storage	A	29	36	(7)	(7)	0
Peoples Network Upgrade	G	6	6	0	0	0
Rent Management & Accounting System	A	0	5	(5)	(5)	0
Triple Wi-Fi Provision	G	11	11	0	0	0
Data Backup Replacement	G	12	12	0	0	0
Projects Funded from Revenue (IT)	G	87	87	0	0	0
		844	915	(71)	(71)	0
TOTAL CHIEF EXECUTIVE		4,169	4,774	(605)	(566)	(39)

A timing movement is required to 2016/17 due to delays in works. A review of the Capital Plan will be undertaken in 16/17 for the IT programme to reflect decisions taken around the IT contract.

A timing movement is required to 2016/17 due to delays in works.

A timing movement is required to 2016/17 due to delays in works. A timing movement is required to 2016/17 due to delays in works. A timing movement is required to 2016/17 due to delays in works.

A timing movement is required to 2016/17 due to delays in works. A timing movement is required to 2016/17 due to delays in works.

A timing movement is required to 2016/17 due to delays in works.

				2015/16			
			Latest		Timing		
	R	Actual	Approved	Variance	Movement	Budget	
CAPITAL FINANCING	A	Outturn	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Police & Fire Reserves		I					
Innerleithen - Walkerburn - Shared Access Route	G						
Borders Railway Stations	A	(60)	(140)	80	80		
Additional Drainage in Parks and Open Spaces	G	(15)	(15)	0			
		(75)	(155)	80		0	
CFCR		()	(100)				
Easter Langlee Cell Provision (from Landfill Provision)	G	(139)	(175)	36	36		Reprofile of funding to match expenditure in year
Bannerfield Play Area	G	0	(3)	3	3		Reprofile of funding to match expenditure in year
Play Facilities	G	(9)	(9)	0			
Early Years Centres	G	(176)	(176)	0			
Sunnybrae, Walkerburn	G	(21)	(21)	0			
Wilton Lodge Park	G	(20)	(20)	0			
Sir Walter Scotts Courtroom Interpretation	G	(18)	(22)	4	4		Reprofile of funding to match expenditure in year
Selkirk 2G Synthetic Pitch (from Reserves)	G	(408)	(415)	7	7		Reprofile of funding to match expenditure in year
Cleaning Equipment	G	(30)	(30)	0			
Plant & Vehicle Replacement - P&V Fund	A	0	(25)	25	25		Reprofile of funding to match expenditure in year
Projects funded from Revenue (Waste)	G	(22)	(22)	0			
Projects funded from Revenue (SI)	G	(55)	(55)	0			
Projects funded from Revenue (SW)	G	(8)	(8)	0			
Projects funded from Revenue (CS)	G	(19)	(19)	0			
Projects funded from Revenue (IT)	G	(87)	(87)	0			
		(1,012)	(1,087)	75	75	0	
Specific Grants from Scottish Government							
Cycling, Walking & Safer Streets	G	(171)	(171)	0			
Galashiels Flood Protection	G	(36)	(65)	29	29		Reprofile of funding to match expenditure in year
Selkirk Flood Protection	G	(13,169)	(12,840)	(329)	(329)		Reprofile of funding to match expenditure in year
Other Fleet (Electric Vehicle Charging Points)	G	(28)	(28)	0	- *		
Duns Primary School (via Scottish Futures Trust)	G	(1,868)	(2,270)	402	402		Reprofile of funding to match expenditure profile
Galashiels School Review	G	(12)	(10)	(2)		(2)	Virement from Newtown St Boswells School review
Eyemouth School Review	G	(15)	(15)	0			
Newtown St Boswells School Review	G	(3)	(5)	2		2	Virement to Galashiels School Review
Early Learning & Childcare	A	(1,086)	(1,117)	31	31	(28)	Reprofile of funding to match expenditure profile. Additional alloca
-		· ,	· ·			. ,	for expenditure at Eyemouth
		(16,388)	(16,521)	133	133	(28)	

				2015/16			
			Latest		Timing		
	R	Actual	Approved	Variance	Movement	Budget	
CAPITAL FINANCING	Α	Outturn	Budget		Fwd (Bwd)	Movement	
	G	£000	£000	£000	£000	£000	
Other External Grants & Contributions							
Galashiels Developments - Transport Interchange	A	(364)	(615)	251		251	Reduction in grant due to change in eligible expenditure criteria
Selkirk Town Centre (Streetscape works)	G			0			
Cycling, Walking & Safer Streets	G	(20)	(20)	0			
Railway Black Path	A	(119)	(134)	15		15	Gross down to reflect change in external funding
Innerleithen - Walkerburn - Shared access route	G	(30)	(36)	6		6	Gross down to reflect change in external funding
Tweedbank Traffic Calming	A	0	(18)	18	18		Timing movement to match expenditure profile
Play Facilities	A	(1)	0	(1)		(1)	Grant from Curle Bequest for Gibson Park, Melrose
, Mountview, Duns	G	(29)	(29)	0		. ,	
Extra Care Housing	G	(31)	(31)	0			
2G & 3G Synthetic Pitches (SportScotland)	G	(250)	(250)	0			
Wilton Lodge Park	G	(265)	(407)	142	142		Timing movement to match expenditure profile
Sir Walter Scott Court House - Phase 1 & 2	A	0	(27)	27	27		Timing movement to match expenditure profile
Eyemouth Seafood Technology Park	G	17	17	0			<u> </u>
LUPS Strategic Business Land	G	(86)	(86)	0			
Kelso Town Heritage Initiative	A	30	0	30		30	Adjustment to overall funding
Borders Railway Stations	A	(35)	(56)	21	21		Timing movement to match expenditure profile
Office Accommodation Transformation Block	A	0	(55)	55		55	Reduction in NHS Grant for Earlston Office in Office Accommodatio
		Ĵ	(00)				block due to NHS taking lead
		(1,183)	(1,747)	564	208	356	
Developer Contributions							
Engineering Minor Works	G	(69)	(93)	24	20	4	Timing movement to match expenditure and gross down of contribu
Clovenfords Play Park	G	(34)	(35)	1	1		Timing movement to match expenditure profile
Chirnside CC Development	G	(43)	(43)	0			
General	G	(150)	(150)	0			
		(296)	(321)	25	21	4	
Capital Receipts	G	(1,524)	(1,524)	0			
General Capital Grant	G	(11,007)	(11,007)	0			
Plant & Vehicle Fund	A	(2,484)		424	0	424	
Borrowing			• • •				
Food Waste Collection - from Dept'al Revenue	G	(231)	(231)	0			
General Proposed Borrowing	Δ	(10,753)	(12,408)	1,655		18	
Contrain reposed bolicoming		(10,984)	(12,400)	1,655	-	18	
TOTAL CAPITAL FUNDING							
		(44,953)	(47,909)	2,956	2,181	774	