APPENDIX 1

Capital Financial Plan 2016/17 TO 2018/19 2016/17 2017/18 2018/19 Latest Timing Latest Actual Latest to **Proiected Approved** Variance Movement **Budget Approved** Variance Proiected **Approved** Variance **Projected SUMMARY** 30/09/16 Outturn **Budget** Fwd (Bwd) Movement **Budget Budget Budget Budget** £000 £000 £000 £000 £000 £000 £000 £000 £000 £000 £000 £000 **PLACE** Road & Transport Infrastructure 1,683 9,849 10.113 (264)(759)495 6.953 754 7.707 7.253 5 7.258 Flood and Coastal Protection 4,139 8,164 8,579 (415)1,104 485 1,589 1,638 (70)1,568 (415)149 966 1.323 5,317 357 580 0 580 Waste Management (357)(357)5,674 Land and Property Infrastructure 1,700 6.062 6.026 (350)3.064 2.721 2.721 36 3,414 531 7.671 25.041 18.034 12.192 (65) **TOTAL PLACE** 26,041 (1.000)(1,531)16.788 1,246 12.127 **PEOPLE** School Estate 6,095 22,729 24,363 (1,634)(1,735)101 9,707 1,735 11,442 3,959 0 3,959 Social Care Infrastructure 660 1.798 1,448 350 350 0 0 0 0 0 94 290 0 290 Sports Infrastructure 35 664 758 (94)(94)290 384 Culture and Heritage 33 246 560 (314)(280)(34)952 280 1,232 1,146 0 1,146 0 **TOTAL PEOPLE** 6.823 25,437 27,129 (1,692)(1,759)10.949 2.109 13.058 5.395 5,395 CHIEF EXECUTIVE 1,291 3 0 Sports Infrastructure 299 1,326 (35)(35)790 35 825 0 3,120 Economic Regeneration 27 196 212 (16)(16)2,020 16 2,036 3,120 Chief Executive Other 378 13,339 13,339 0 0 1,735 0 1,735 928 0 928 **TOTAL CHIEF EXECUTIVE** 704 14.826 14.877 (51)(51)4.545 51 4.596 4.051 0 4.051 **OTHER** 0 0 0 0 0 0 0 300 0 300 Waste Collection vehicles - Non P&V Fund Plant & Vehicle Replacement - P&V Fund 1,601 2,136 1,680 456 0 456 2,000 0 2,000 2,000 0 2,000 Other Fleet 71 91 91 0 91 0 0 **TOTAL OTHER** 1.672 2.227 547 0 547 2.000 0 2,000 0 2,300 1.680 2,300 Emergency/Unplanned Schemes 0 48 31 17 0 17 201 0 201 700 0 700 0 0 0 0 0 0 0 (6,887)0 4,525 Match funding allocation (6,887)4,525 1.162 3.406 TOTAL SBC CAPITAL 16.870 67,579 69,758 (2,179)(3,341)27.596 31.002 29,163 (65)29,098

Scottish Borders Council

Capital Financial Plan 2016/17 TO 2018/19				2010	61/7				2017/18			2018/19	
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
PLACE	Α	30/09/16	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
		•									•		
Road & Transport Infrastructure	-												
Galashiels Developments - GIRR5	Α	25	120	265	(145)	(145)	0	200	140	340	0	5	5
Galashiels Developments - Transport Interchange	G	93	135	135	0	0	0	0	0	0	0	0	C
Galashiels Developments - GIRR 1-3 Claims	G	0	50	50	0	0	0	150	0	150	100	0	100
Roads & Bridges - including RAMP and Winter Damage/Slopes	Α	1,041	6,760	6,257	503	0	503	3,560	0	3,560	3,710	0	3,710
Lighting Asset Management Plan	Α	38	218	218	0	0	0	200	0	200	200	0	200
Street Lighting Energy Efficiency Project	G	385	1,556	2,156	(600)	(600)	0	1,500	600	2,100	0	0	C
Accident Investigation Prevention Schemes Block	G	6	42	42	0	0	0	50	0	50	50	0	50
Cycling Walking & Safer Streets	G	28	145	145	0	0	0	157	0	157	182	0	182
A72 Dirtpot Corner - Road Safety Works	G	5	54	54	0	0	0	200	0	200	1,916	0	1,916
Selkirk Town Centre (Streetscape works)	G	21	37	37	0	0	0	400	0	400	0	0	C
Innerleithen to Walkerburn - Shared Access Route	G	44	92	92	0	0	0	61	0	61	265	0	265
Union Chain Bridge	G	0	70	70	0	0	0	25	0	25	450	0	450
Reston Station Contribution	G	0	270	270	0	0	0	450	0	450	380	0	380
Kelso Town Traffic Management Scheme	Α	0	0	8	(8)	0	(8)	0	0	0	0	0	C
Engineering Minor Works	Α	(4)	95	109	(14)	(14)	0	0	14	14	0	0	C
Railway Black Path	Α	1	48	48	0	0	0	0	0	0	0	0	C
Tweedbank Traffic Calming	G	0	40	40	0	0	0	0	0	0	0	0	C
Wall Repair Selkirk	G	0	117	117	0	0	0	0	0	0	0	0	C
Total Road & Transport Infrastructure		1,683	9,849	10,113	(264)	(759)	495	6,953	754	7,707	7,253	5	7,258
Flood and Coastal Protection													
Galashiels Flood Protection	G	9	50	50	0	0	0	0	0	0	0	0	C
Selkirk Flood Protection	Α	3,789	6,482		(485)	(485)	0	0	485		0	0	C
Hawick Flood Protection	Α	302	1,053		70	, ,	0	945			1,474	(70)	1,404
Jedburgh Flood Protection	G	4	34	34	0	0	0	0	0	0	0	0	_
General Flood Protection Block	Α	32	340	340	0	0	0	159	0	159	164	0	164
Flood Studies	Α	3	205	205	0	0	0	0	0	0	0	0	C
Total Flood and Coastal Protection		4,139	8,164	8,579	(415)	(415)	0	1,104	485	1,589	1,638	(70)	1,568

Capital Financial Plan 2016/17 TO 2018/19				2016	1/7				2017/18			2018/19	
, , , , , , , , , , , , , , , , , , ,		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
PLACE	A	30/09/16	Outturn	Budget	Variatios	Fwd (Bwd)	Movement	Budget	Turiurio	Budget	Budget	Variance	Budget
	G	£000	£000	£000	£000			£000	£000	£000	£000	£000	£000
Waste Management			2000	2000	2000	2000	2000	2000	2000		2000	2000	
Easter Langlee Cell Provision	G	29	200	200	0	0	0	216	0	216	354	0	354
Waste Containers	G	0	45	45	0	0	0	46	0	46	48	0	48
Easter Langlee Leachate Management Facility	G	6	69	69	0	0	0	20	0	20	23	0	23
CRC - Enhancements	G	24	34	34	0	0	0	0	0	0	0	0	0
Waste Transfer Stations Health & Safety Works	G	0	54	54	0	0	0	0	0	0	0	0	0
CRC - Bulky Waste Adjustments	G	0	10	10	0	0	0	257	0	257	0	0	0
New Easter Langlee Waste Transfer Station	A	55	357	714	(357)	(357)	0	4,778	357	5,135	9	0	9
Food Waste Collections	G	7	12	12	0		0	0	0	0,100	0	0	0
Community Recycling - Improved Skip Infrastructure	G	23	152	152	0	0	0	0	0	0	146	0	146
Easter Langlee Cell 3 Leachate Pumping System	G	0	32	32	0	0	0	0	0	0	0	0	0
CCTV Community Recycling Centres	G	0	1	1	0	0	0	0	0	0	0	0	0
Total Waste Management		149	966	1,323	(357)	(357)	0	5,317	357	5,674	580	0	580
10.4. 1.40.0				1,020	(00.)	(00.)		0,011		0,01			
Land and Property Infrastructure													
Play Facilities	A	25	109	73	36	0	36	52	0	52	53	0	53
Cemetery Land Acquisition & Development Block	G	3	19	19	0	0	0	0	0	0	0	0	0
Drainage - Parks and Open Spaces Block	G	12	66	66	0	0	0	50	0	50	50	0	50
Additional Drainage - Parks & Open Spaces Block	G	0	3	3	0	0	0	0	0	0	0	0	0
Wilton Lodge Park	G	388	1,878	1,878	0	0	0	101	0	101	0	0	0
Combined Depot Enhancements	G	7	263	263	0	0	0	124	0	124	0	0	0
Structural/H&S Works Block	A	132	404	446	(42)	0	(42)	435	(350)	85	435	0	435
Asbestos Management Block	G	50	57	57	0	0	0	50	0	50	50	0	50
Building Systems Efficiency Upgrades Block	G	0	102	102	0	0	0	200	0	200	200	0	200
Building Thermal Efficiency Upgrades Block	Α	273	489	448	41	0	41	430	0	430	430	0	430
Electrical Infrastructure Upgrades Block	A	97	166	150	16	0	16	150	0	150	150	0	150
Fixed Assets Block	G	0	20	20	0	0	0	20	0	20	20	0	20
Demolition & Site Preparation Block	G	9	232	232	0	0	0	170	0	170	0	0	0
Office Accommodation Transformation Block	G	81	188	188	0	0	0	200	0	200	200	0	200
Contaminated Land Block	A	31	108	108	0	0	0	62	0	62	38	0	38
Cleaning Equipment Replacement Block	G	25	51	51	0	0	0	50	0	50	50	0	50
Energy Efficiency Works	Α	457	1,502	1,518	(16)	0	(16)	1,070	0	1,070	1,045	0	1,045
Bannerfield Play Area	G	0	3	3	0	0	0	0	0	0	0	0	0
Clovenfords Play Park	Α	0	2	1	1	0	1	0	0	0	0	0	0
Gibson Park Melrose	G	10	10	10	0	0	0	0	0	0	0	0	0
HQ Main Office Block	G	100	140	140	0	0	0	0	0	0	0	0	0
Asset Rationilisation	G	0	250	250	0	0	0	250	0	250	0	0	0
Total Land and Property Infrastructure		1,700	6,062	6,026	36		36	3,414	(350)	3,064	2,721	0	2,721
			-	-				-	. ,	-	-		<u> </u>
TOTAL PLACE	I	7,671	25,041	26,041	(1,000)	(1,531)	531	16,788	1,246	18,034	12,192	(65)	12,127

PLACE			

Road & Transport Infrastructure

Galashiels Developments - GIRR5	Timing movement to future years required due to delivery of works around the Cornmill Square area being reprofiled partly into 2017/18.
Roads & Bridges - including RAMP and Winter Damage/Slopes	Gross up of additional income from SCOTS to cover flood damaged capital works.
Lighting Asset Management Plan	Re-allocation of block required as detailed in Appendix 2.
Street Lighting Energy Efficiency Project	Re-profiling of project required with a timing movement to 2017/18 to allow evaluation of project with potential to deliver more than the original programme due to a significant reduction in lantern price.
Selkirk Wall	Report was taken in private to Executive on 20th September around the preferred solution in Selkirk. Officers working on legal agreement.
Kelso Town Traffic Management Scheme	Scheme now complete, budget to be returned to Emergency and Unplanned.
Engineering Minor Works	Timing movement for Pedestrian Links Hawick due to works being undertaken in connection with the flood works and additional funding to come from Lidl which may change the planned scheme.
Railway Black Path	Reallocation of block required as detailed in Appendix 2.

Flood and Coastal Protection

Selkirk Flood Protection	Timing movement to 2017/18 required for project management, finishing works contract and finalisation of land transactions.
Hawick Flood Protection	Forward timing movement from 2018/19 required as the methodology for the works at the Post Office wall had to be changed from that
	originally planned, incurring additional cost.
General Flood Protection Block	Reallocation within block required as detailed in Appendix 2.
Flood Studies	Procurement has commenced but there is a risk of a timing movement to 2017/18.

Waste Management

New Easter Langlee Waste Transfer Station	Project on time and working within original timescales however budget profile required to allow works capital works to be undertaken in
	appropriate financial year.

Land and Property Infrastructure

Play Facilities	Gross up of income from developer contribution for play parks at Eyemouth, Ninians Haugh Peebles and Allerley Well Jedburgh and CFCR for West Linton
Structural/H&S Works Block	Virements required to Building Thermal Efficiency Upgrades and School Health & Safety as detailed in Appendix 2. Allocation of block to new projects at Greenlaw PS, Eyemouth PS, Howdenburn and Reston PS. £350K Timing movement from 17/18 to Waverley Care home.
Building Thermal Efficiency Upgrades Block	Virement required from Structural/H&S Block as detailed in Appendix 2. Reallocation within block and allocation to new projects at Kingsland PS and Ayton PS.
Electrical Infrastructure Upgrades Block	Virement required from Energy Efficiency Works and from Electrical Infrastructure Upgrades for project at Drumlanrig PS.
Demolition & Site Preparation Block	Reallocation within block required as detailed in Appendix 2.
Contaminated Land Block	Reallocation within block required as detailed in Appendix 2.
Energy Efficiency Works	Virement required to Electrical Infrastructure Upgrades to contribute to project at Drumlanrig PS.
Clovenfords Play Park	Gross up of budget to reflect funding from Revenue via CFCR.

Scottish Borders Council								0057/55			0050/55	
Capital Financial Plan 2016/17 TO 2018/19	A .			6/17	- ·	1		2017/18	1		2018/19	1
	Actual		Latest	l	Timing	l <u>.</u>	Latest	l	l	Latest	l	
	R to	Projected	Approved	Variance	Movement		Approved	Variance	Projected	1	Variance	
PEOPLE	A 30/09/1		Budget			Movement			Budget	Budget		Budget
	G £0	000 £000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
School Estate												
West Linton Primary School	G	9 10) 10	0	0	C	0) (0	C) 0
Duns Primary School & Locality Support Centre	A 2,4	16 7,294	7,354	(60)	(60)	C	0	60) 60	0	C	0
Kelso High School	A	40 240) 440	(200)	(200)	C	0	200	200	0	C) 0
School Estate Review	G	0 80) 80	0			0	C) (0	C) 0
Langlee Primary School	A 1,8	63 7,079	7,079	0	0	C	2,929	C	2,929	2	C) 2
Broomlands Primary School		24 3,526					5,227				(
School Health & Safety Block		51 629			0		200					
School Refurbishment & Capacity Block	6	6 691		0	Ŭ		1,140					
School Kitchen Improvement Block	^	0 43					55) 55			
·	7	17 1,611						_		200		
Complex Needs - Central Education Base	<u>^</u>	•		, ,		` '			,			_
Earlston MUGA	A	0 110						_		150		,
Equality Act School Adaptations (DDA) Block	A	85 192) 150	150		, 100
Stow PS Accommodation Works	G .	0 5					0	_				,
Early Learning & Childcare Block		84 1,219		,			0					
	6,0	95 22,729	24,363	(1,634)	(1,735)	101	9,707	1,735	11,442	3,959	С	3,959
Social Care Infrastructure												
Residential Care Home Upgrade Block	A 6	54 1,419	1,069	350	350	C	0) (0	C) 0
Telecare	A	0 83	83	0	0	C	0	C) (0	C) 0
BAES Relocation: Autoclave	G	0 87			0	C	o	C) (o	C) 0
Fire Compartments	G	1 (0) (() 0
Residential Care Home Sluice Works	G	5 209		_	_			•				
Residential Care Fierrie dielee Werks	6	60 1,798					0			0		
Sports Infrastructure												
Sports Trusts - Plant & Services - Integrated Sports & Culture												
Trust	A	35 664	1 664	. 0	0	(290	C) 290	290	C	290
Synthetic Pitch Replacement Fund	G	0 (0					
σ,·σ.		35 664		, ,) 290					
Culture and Heritage												
Culture and Heritage	^	01 144	, 171	1051	^	105	000		000	201		307
Jim Clark Museum	A .	31 146		٠,		, ,						
Sir Walter Scott Court House - Phase 1	A	1 20		,		_	0				(_
Sir Walter Scott Court House - Phase 2	G	1 80			_		50					, , , , ,
Sir Walter Scotts Courtroom Interpretation	A	0 (,	()		1. 1			,	0		
		33 246	560	(314)	(280)	(34)	952	280	1,232	1,146	C	1,146
TOTAL PEOPLE	6,8	23 25,437	27,129	(1,692)	(1,759)	67	10,949	2,109	13,058	5,395	C	5,395

PEOPLE		

School Estate

Duns Primary School & Locality Support Centre	Contractor progress currently behind schedule. Construction completion still expected by end of March 2017. School due to move in Spring 2017, small timing movement required.
Kelso High School	Updated forecast of Project office and decant costs developed for 2017/18, resulting in a timing movement.
Langlee Primary School	Contractor on schedule, however actuals are below cost profile. Contractor has been asked for revised cashflow.
School Health & Safety Block	Virement from Structural H&S Works required to fund additional expenditure at Edenside PS windows. Reallocation required within block as detailed in Appendix 2. New projects at Edenside, Earlston and St Peters Secure Reception.
School Kitchen Improvement Block	Reallocation within block required, including new projects for refurbishment works at Eddleston PS and Reston PS as detailed in Appendix 2.
Complex Needs - Central Education Base	Contractor reporting behind schedule, with late 2016 completion date. £26k savings identified, request virement to Earlston MUGA project.
Earlston MUGA	New project to construct MUGA at Earlston. This is funded by a CFCR from Revenue, a grant from SportScotland and savings at Complex Needs - Central Education Base.
Equality Act School Adaptations (DDA) Block	New project at Heriot PS. New project at Newtown PS funded through Developer Contributions.
Early Learning & Childcare Block	Reprofiling required at Lilliesleaf PS (£560K to 17/18) and Stow PS (£565K to 17/18) as construction will be in 17/18. £75K Savings Wilton PS return to unallocated. Timing movement from unallocated into 17/18.

Social Care Infrastructure

, 3	Extension of refurbishment works at Waverley, utilising on site contractor. Funded by a £50K Virement from Saltgreens and £350K timing movement from 17/18 Structural H&S.
Telecare	Other options to fund and source Telecare project are being explored. Possibility budget will be given back to Emergency & Unplanned.

Sports Infrastructure

	Reprofiling within block as detailed in Appendix 2. New projects identified at Tweedbank Gym and Eyemouth Leisure Centre. Seeking
Sports Trusts - Plant & Services - Integrated Sports &	alternative funding for BEMS projects and this budget is being reallocated to other projects within the block. Jedburgh Leisure Centre plan to
Culture Trust	spend full allocation.
Synthetic Pitch Replacement Fund	Timing movement required to 2017/18 as the weather window to repair carpets has been missed for 2016/17.

Culture and Heritage

Jim Clark Museum	Stage 2 development costs less than originally forecast resulting in a reduction in grant from HLF.
Sir Walter Scott Court House - Phase 1	Following a review of the project after handover from economic development to Major Projects, the programme for delivery of the masonry
	repairs needs to be reprofiled to Spring/Summer 2017/18.
Sir Walter Scotts Courtroom Interpretation	Budget no longer required, to be returned to Emergency and Unplanned Schemes.

Scottish Borders Council											_		
Capital Financial Plan 2016/17 TO 2018/19			ı		6/17	I	ı		2017/18	ı		2018/19	ı
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
CHIEF EXECUTIVE	Α	30/09/16	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
Sports Infrastructure													
Selkirk 2G Synthetic Pitch	G	5	30	30	0	0	0	0	0	0	0	0	(
Peebles 3G Synthetic Pitch	G	4	0		0		0	0			0	0	
Jedburgh 3G Synthetic Pitch	A	7			0		0	787	0	_	3	0	
Hawick 3G Synthetic Pitch	A	283			(35)		0	3				0	
,		299		1,326	(35)		0	790				0	
Economic Regeneration													
Central Borders Business Park	G	0	89	89	0	0	0	2,000	0	2,000	3,000	0	3,000
Newtown St Boswells Village Centre	A	0	0	16	(16)	(16)	0	20	16	36	20	0	20
Borders Town Centre Regeneration Block	G	0	0	0	0	0	0	0	0	0	100	0	10
Eyemouth Seafood Technology Park	G	0	5	5	0	0	0	0	0	0	0	0	(
Borders Railway Stations	G	27	102	102	0	0	0	0	0	0	0	0	
		27	196	212	(16)	(16)	0	2,020	16	2,036	3,120	0	3,120
Chief Executive Other													
ICT Transformation	G	0	6,961	6,961	0	0	0	1,108	0	1,108	473	0	47
Outwith CGI	G	294	397	397	0	0	0	80	0	80	80	0	8
Inflight Projects	G	5	80	80	0	0	0	172	0	172	0	0	(
Projects Funded from Revenue (IT)	G	0	10	10	0	0	0	0	0	0	0	0	(
Great Tapestry of Scotland - Building	R	29	5,515	5,515	0	0	0	0	0	0	0	0	(
Private Sector Housing Grant - Adaptations	G	50	376	376	0	0	0	375	0			0	
		378	13,339	13,339	0	0	0	1,735	0	1,735	928	0	92
TOTAL CHIEF EXECUTIVE		704	14,826	14,877	(51)	(51)	0	4,545	51	4,596	4,051	0	4,05

CHIEF EXECUTIVE	
Sports Infrastructure	
Jedburgh 3G Synthetic Pitch	Concerns regarding the delivery of this project in 17/18 due to current position.
Hawick 3G Synthetic Pitch	Reprofiling required to 17/18 for maintenance period. Still awaiting written confirmation of grant approval from SportScotland. Additional carpark works required due to planning conditions estimated to cost £135k, which may be funded from project contingency.
Economic Regeneration	
Newtown St Boswells Village Centre	Timing movement required to 2017/18.
Chief Executive Other	
Great Tapestry of Scotland - Building	A report will be taken to Council in November where a decision will be taken on the final outcome of the great tapestry project which will result in a timing movement of budget to future years.

Scottish Borders Council Capital Financial Plan 2016/17 TO 2018/19												
				2016/17				2017/18			2018/19	
			Latest		Timing		Latest			Latest		
	R	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
CAPITAL FINANCING	Α	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
Police & Fire Reserves			•		•							
Borders Railway Stations	G	(81)	(81)	0	0	0	0	0	0	0	0	0
		(81)	(81)	0	0	0	0	0	0	0	0	0
CFCR												
Easter Langlee Cell Provision (from Landfill Provision)	G	(160)	(160)	0	0	0	(216)	0	(216)	(354)	0	(354)
Play Facilities	Α	(16)	(8)	(8)	0	(8)	0	0	0	0	0	0
Bannerfield Play Area	G	(3)	(3)	0	0	0	0	0	0	0	0	0
Wilton Lodge Park	G	(20)	(20)	0	0	0	(20)	0	(20)	0	0	0
School Health & Safety Block (Philiphaugh PS)	G	(30)	(30)	0	0	0	0	0	0	0	0	0
Earlston MUGA	Α	(38)	0	(38)	0	(38)	0	0	0	0	0	0
Selkirk 2G Synthetic Pitch	G	(27)	(27)	0	0	0	0	0	0	0	0	0
Synthetic Pitch Replacement Fund	Α	0	(94)	94	94	0	0	(94)	(94)	0	0	0
Sir Walter Scott Courtroom Interpretation	G	(4)	(4)	0	0	0	0	0	0	0	0	0
Projects funded from Revenue (IT)	G	(10)	(10)	0	0	0	0	0	0	0	0	0
		(308)	(356)	48	94	(46)	(236)	(94)	(330)	(354)	0	(354)
Specific Grants from Scottish Government		0	(70)	70	0	70						
Cycling, Walking & Safer Streets	G	(125)	(125)	0	0	0	(157)	0	(157)	(182)	0	(182)
Selkirk Flood Protection	Α	(6,480)	(6,868)	388	388	0	0	(388)	(388)	0	0	0
Hawick Flood Protection	G	(1,398)	(1,342)	(56)	(56)	0	0	0	0	(1,731)	56	(1,675)
Other Fleet (Electric Vehicle Charging Points)	Α	(91)	0	(91)	0	(91)	0	0	0	0	0	0
Duns Primary School (via Scottish Futures Trust)	G	(2,116)	(2,116)	0	0	0	0	0	0	0	0	0
Galashiels School Review	G	(29)	(29)	0			0	0	0	0	0	0
Early Learning & Childcare	Α	(1,206)	(2,681)	1,475			0	(1,475)	(1,475)		0	0
		(11,445)	(13,231)	1,786	1,807	(21)	(157)	(1,863)	(2,020)	(1,913)	56	(1,857)
Other External Grants & Contributions										_		_
Roads/SCOTS	Α	(503)	0	(503)	0	(503)	1	0		0	0	0
Selkirk Town Centre (Streetscape works)	G	0	0	0	0	0	(100)	0	` '	0	0	0
SUStrans (Various PLACE Projects)	G	(120)	(120)	0	0	0	0	0		0	0	0
Cycling, Walking & Safer Streets	G	(10)	(10)	0	0	0	0	0		0	0	0
Innerleithen - Walkerburn - Shared access route	G	0	0	0	0	0	(20)	0	, ,	(130)	0	(130)
Selkirk Wall	G	(7)	(7)	0	0	0	0	0		0	0	0
Tweedbank Traffic Calming	G	(18)	(18)	0	0	0	0 (70)	0		0	0	0
Wilton Lodge Park (HLF)	G	(1,194)	(1,194)	0	0	0	(73)	0	, ,	0	0	0
Wilton Lodge Park (SUSTrans)	G	(100)	(100)	0	0	0	0	0		0	0	0
Gibson Park	G	(25)	(25)	0	0	0	0	0	0	0	0	0

				2016/17				2017/18			2018/19	
			Latest		Timing		Latest			Latest		
	R	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
CAPITAL FINANCING	Α	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
Other External Grants & Contributions (cont'd)	7	_					_					
Hutton Play Park	G	(8)	(8)	0	0	0	0	0	0	0	0	0
West Linton Lower Green	G	(8)	(8)	0	0	0	0	0	0	0	0	0
Kelso High School - Pitches (SportScotland)	G	(300)	(300)	0	0	0	0	0	0	0	0	0
Earlston MUGA	Α	(46)	0	(46)	0	(46)	0	0	0	0	0	0
Jim Clark Museum	G	(33)	(59)	26	0	26	(503)	0	(503)	(196)	0	(196)
Jedburgh 3G Synthetic Pitch	G	0	0	0	0	0	(300)	0	(300)	0	0	0
Hawick 3G Synthetic Pitch	Α	(300)	(300)	0	0	0	0	0	0	0	0	0
Sir Walter Scott Court House - Phase 1	G	(14)	(205)	191	191	0	0	(191)	(191)	0	0	0
Sir Walter Scott Court House - Phase 2	G	0	0	0	0	0	0	0	0	(460)	0	(460)
Central Borders Business Park	G	0	0	0	0	0	(1,000)	0	(1,000)	0	0	0
Great Tapestry of Scotland - Building	G	(2,500)	(2,500)	0	0	0	0	0	0	0	0	0
Borders Railway Stations	G	(21)	(21)	0	0	0	0	0	0	0	0	0
		(5,207)	(4,875)	(332)	191	(523)	(1,996)	(191)	(2,187)	(786)	0	(786)
Developer Contributions												
General	Α	(137)	(121)	(16)	0	(16)	(100)	0	(100)	(100)	0	(100)
Engineering Minor Works	Α	(30)	(44)	14	14	0	0	(14)	(14)	0	0	0
Clovenfords Play Park	G	(1)	(1)	0	0	0	0	0	0	0	0	0
Broomlands Primary School	G	0	0	0	0	0	(365)	0	(365)	0	0	0
Play Facilities	Α	(35)	(6)	(29)	0	(29)	0	0	0	0	0	0
		(203)	(172)	(31)	14	(45)	(465)	(14)	(479)	(100)	0	(100)
Capital Receipts	G	(1,273)	(1,273)	0	0	0	(1,800)	0	(1,800)	(1,130)	0	(1,130)
General Capital Grant	G	(11,438)	(11,438)	0	0	0	(11,000)	0	(11,000)		0	(11,000)
Plant & Vehicle Fund	Α	(2,136)	(1,680)	(456)	0	(456)	(2,000)	0	(2,000)	(2,000)	0	(2,000)
Borrowing												
General Proposed Borrowing	Α	(35,167)	(36,332)	1,165	1,235	(70)	(5,073)	(1,244)	(6,317)	(11,580)	9	(11,571)
Fleet - P&V - Waste Collection - from Dept'al Rev.	G	(18)	(18)	0	0	(, 0)	(5,5,5)	(1,2,1)	(0,017)	(300)	0	(300)
E Langlee Waste Transfer Station - from Dept'al Rev.	G	(10)	0	0	0	0	(4,569)	0	(4,569)	(000)	0	(000) N
Energy Efficiency Works - Salix	G	(300)	(300)	0	0	0	(300)	0	(300)	0	0	0
Energy Emolories, fronte daily		(35,485)	(36,650)	1,165	1,235	(70)	(9,942)	(1,244)	(11,186)	(11,880)	9	(11,871)
		1 100.700.										

				2016	5/17				2017/18			2018/19	
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projecte
EF EXECUTIVE	Α	30/09/16	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budge
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£(
Scottish Borders Council													
Flats at High Street, Innerleithen	G	163	340	340	0	0	0	0	0	0	0	0	
		163	340	340	0	0	0	0	0	0	0	0	
Second Homes Council Tax Grant from Scottish Government	A	0	(340)	(340)	0	0	0	0	0	0	0	0	
		0	(340)	(340)	0	0	0	0	0	0	0	0	
Flats at High Street, Innerleithen	I	•	•	inding for 3 which wou	_			be used for		accommod	dation. Gra	nt is being s	sought
Non - Scottish Borders Council					la reduce ii	he Second	Homes Cou	meli iax con	tribution.				
Non - Scottish Borders Council Bridge Homes	G	1,999	2.587	2.587						0	0	0	
Non - Scottish Borders Council Bridge Homes	G	1,999 1,999	2,587 2,587	2,587 2,587	0	0	0	0	tribution. 0		0 0		
	G.	-			0	0	0	0	0	0		0	
Bridge Homes	G G G G	(240) (1,759)	(330) (2,257)	(330) (2,257)	0 0 0	0 0 0	0 0	0 0	0 0	0 0 0	0 0 0	0 0 0	
Bridge Homes Second Homes Council Tax	G G G	1,999 (240)	(330)	(330)	0 0	0 0 0	0 0	0 0	0 0	0 0 0	0	0 0	