Capital Financial Plan 2016/17 TO 2018/19			2016	5/17				2017/18			2018/19	
	Actual		Latest		Timing		Latest			Latest		
	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
SUMMARY	31/03/17	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
PLACE												
Road & Transport Infrastructure	7,995	7,995	9,099	(1,104)	(1,046)	(58)	10,856	1,139	11,995	9,639	0	9,639
Flood and Coastal Protection	7,705	7,705	7,929	(224)	(214)	(10)	2,175	214	2,389	2,459	0	2,459
Waste Management	654	654	891	(237)	(200)	(37)	5,724	200	5,924	605	0	605
Land and Property Infrastructure	4,342	4,342	5,010	(668)	(639)	(29)	5,150	639	5,789	2,981	0	2,981
TOTAL PLACE	20,696	20,696	22,929	(2,233)	(2,099)	(134)	23,905	2,192	26,097	15,684	0	15,684
PEOPLE												
School Estate	19,599	19,599	22,029	(2,430)	(2,334)	(96)	13,080	2,633	15,713	6,159	(300)	5,859
Social Care Infrastructure	1,446	1,446	1,530	(84)	(41)	(43)		41	359		(000)	201
Sports Infrastructure	559	559	686	(127)	(127)	0		127	557	290	0	290
Culture and Heritage	95	95	101	(6)	(6)	0		9	1,466		0	536
TOTAL PEOPLE	21,699	21,699	24,346	(2,647)		(139)	15,285	2,810	18,095	7,186	(300)	6,886
CHIEF EXECUTIVE												
Sports Infrastructure	1,198	1,198	1,291	(93)	(108)	15	137	108	245	1,168	0	1,168
Economic Regeneration	129	129	108	21	10	11	- /	(10)	6,854		0	3,402
Chief Executive Other	5,305	5,305	7,911	(2,606)	(2,753)	147		2,753	5,535		0	3,540
TOTAL CHIEF EXECUTIVE	6,632	6,632	9,310	(2,678)	(2,851)	173	9,783	2,851	12,634	8,110	0	8,110
OTHER												
Waste Collection vehicles - Non P&V Fund	0	0	0	0	0	0	0	0	0	1,100	0	1,100
Plant & Vehicle Replacement - P&V Fund	2,417	2,417	2,502	(85)	0	(85)	2,000	0	2,000	2,000	0	2,000
Other Fleet	103	103	91	12	0	12	0	0	0	0	0	0
TOTAL OTHER	2,520	2,520	2,593	(73)	0	(73)	2,000	0	2,000	3,100	0	3,100
Emergency/Unplanned Schemes	0	0	88	(88)	15	(103)	275	(15)	260	300	0	300
Planned Programme Adjustments (Match Funding)	0	0	0	0	0	• • •		0	(3,993)			2,100
Energy Efficiency Fund	0	0	0	0	0	0		0	0	0	0	0
TOTAL SBC CAPITAL	51,547	51,547	59,266	(7,719)	(7,443)	(276)	47,255	7,838	55,093	36,480	(300)	36,180

Capital Financial Plan 2016/17 TO 2018/19				2016	61/7				2017/18			2018/19	
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
PLACE	A	31/03/17	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	. ,		-	£000	£000	-	£000	£00
Road & Transport Infrastructure													
Galashiels Developments - GIRR5	A	44	44	120	(76)	(76)	0	340	76	416	5	0	
Galashiels Developments - Transport Interchange	A	137	137	135	2	0	2	0	0	0	0	0	
Galashiels Developments - GIRR 1-3 Claims	A	0	0	50	(50)	(50)	0	150	50	200	100	0	10
Roads & Bridges - including RAMP and Winter Damage/Slopes	A	5,889	5,889	5,970	(81)	(94)	13	6,738	94	6,832	5,360	0	5,36
Lighting Asset Management Plan	A	202	202	218	(16)	(16)	0	200	16	216	250	0	25
Street Lighting Energy Efficiency Project	A	1,040	1,040	1,556	(516)	(516)	0	2,100	516	2,616	0	0	
Accident Investigation Prevention Schemes Block	G	42	42	42	0	0	0	50	0	50	50	0	5
Cycling Walking & Safer Streets	A	183	183	204	(21)	(21)	0	237	71	308	198	0	19
A72 Dirtpot Corner - Road Safety Works	A	10	10	28	(18)	(18)	0		18	244	1,916	0	1,91
Selkirk Town Centre (Streetscape works)	A	50	50	37	13	13	0	460	22	482		0	
Innerleithen to Walkerburn - Shared Access Route	A	159	159	192	(33)	2	(35)	61	6	67	265	0	26
Union Chain Bridge	G	35	35	35	0	0	0	60	0	60		0	45
Reston Station Contribution	A	0	0	270	(270)	(270)	0	0	270	270		0	1,04
Engineering Minor Works	A	68	68	95	(27)	(1, 0)	(27)	234	0	234	-	0	1701
Railway Black Path	A	28	28	30	(2)	0	(2)	0	0	0	0	0	
Wall Repair Selkirk		108	108	117	(2)	0	(2)	0	0	0	0	0	
Total Road & Transport Infrastructure		7,995	7,995	9,099	(1,104)	(1,046)	(58)	-	1,139	11,995	v	0	9,63
			-										
Flood and Coastal Protection													
Galashiels Flood Protection	A	40	40	50	(10)	0	(10)	0	0	0	0	0	(
Selkirk Flood Protection	A	6,378	6,378	6,482	(104)	(104)	0	485	104	589	0	0	
Hawick Flood Protection	A	1,114	1,114	1,053	61	61	0	945	(61)	884	1,945	0	1,94
Jedburgh Flood Protection	A	28	28	34	(6)	(6)	0	0	0	0	0	0	
General Flood Protection Block	A	88	88	225	(137)	(137)	0	258	143	401	164	0	16
Flood Studies	A	57	57	85	(28)	(28)	0	487	28	515	350	0	35
Total Flood and Coastal Protection		7,705	7,705	7,929	(224)	(214)	(10)	2,175	214	2,389	2,459	0	2,45
Waste Management													
Easter Langlee Cell Provision	Α	188	188	175	13	13	0	216	(13)	203	379	0	37
Waste Containers		36	36	45	(9)	0	(9)	46		46	48	0	4
Easter Langlee Leachate Management Facility		10	10	19	(7)	(9)	(7)	70	9	40 79		0	2
CRC - Enhancements		27	27	34	(7)	(7)	0	, o	, 7	7		0	Z
Waste Transfer Stations Health & Safety Works		4	4	54	(50)	(50)	0	0	, 50	, 50	0	0	
CRC - Bulky Waste Adjustments		4	4	10	(10)	(10)	0	-	10	267	0	0	
New Easter Langlee Waste Transfer Station		252	252	357	(10)	(10)	0			5,240		0	
Food Waste Collections		252	252	12	. ,	(103)	· ·		0	5,240 0		0	
	A				(5)		(5)						14
Community Recycling - Improved Skip Infrastructure	A	120	120	152	(32)	(12)	(20)	0	12	12	146	0	

Capital Financial Plan 2016/17 TO 2018/19				2016	1/7				2017/18			2018/19	
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
PLACE	A	31/03/17	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	-	£000	£000	_
Easter Langlee Cell 3 Leachate Pumping System	A	13	13	32	(19)	(19)	0	0	19	19	0	0	·
Kelso Recycling Centre	G	(3)	(3)	0	(3)	0	(3)	0	0	0	0	0	
CCTV Community Recycling Centres	A	0	0	1	(1)	(1)	0	0	1	1	0	0	
Total Waste Management		654	654	891	(237)	(200)	(37)	5,724	200	5,924	605	0	60
Land and Property Infrastructure													
Play Facilities	A	85	85	101	(16)	(16)	0	60	16	76	53	0	5
Cemetery Land Acquisition & Development Block	A	5	5	19	(14)	0	(14)	0		0		0	
Drainage - Parks and Open Spaces Block	A	35	35	66	(31)	(30)	(1)	50	30	80	50	0	5
Additional Drainage - Parks & Open Spaces Block	A	4	4	3	1	0	1	0	0	0	0	0	
Wilton Lodge Park	A	1,668	1,668	1,633	35	35	0	326	(35)	291	0	0	
Combined Depot Enhancements	A	81	81	92	(11)	(11)	0	295		306	0	0	
Structural/H&S Works Block	A	467	467	474	(7)	(27)	20	0	0	0	0	0	
Asbestos Management Block	A	64	64	57	7	0	7	0	0	0	0	0	
Building Systems Efficiency Upgrades Block	A	73	73	123	(50)	(44)	(6)	0	0	0	0	0	
Building Thermal Efficiency Upgrades Block	A	378	378	430	(52)	(29)	(23)	0	0	0	0	0	
Electrical Infrastructure Upgrades Block	A	114	114	149	(35)	(22)	(13)	0	0	0	0	0	
Fixed Assets Block	A	2	2	20	(18)	(18)	0	0	0	0	0	0	
Health & Safety Works								635	27	662	635	0	63
Building Upgrades								630	113	743	630	0	63
Demolition & Site Preparation Block	A	64	64	75	(11)	(11)	0	0	0	0	0	0	
Galashiels Masterplan	A	87	87	50	37	37	0	100	(37)	63	0	0	
Office Accommodation Transformation Block	A	133	133	163	(30)	(30)	0	0	0	0	0	0	
Contaminated Land Block	A	35	35	75	(40)	(40)	0	95	40	135	38	0	3
Cleaning Equipment Replacement Block	G	54	54	54	0	0	0	50	0	50	50	0	5
Energy Efficiency Works	A	820	820	1,002	(182)	(182)	0	1,570	182	1,752	1,045	0	1,04
Parks & Open Spaces - upgrades	G	0	0	0	0	0	0	129	0	129	230	0	23
Bannerfield Play Area	G	0	0	0	0	0	0	3	0	3	0	0	
Clovenfords Play Park	A	1	1	2	(1)	(1)	0	0	1	1	0	0	
Gibson Park Melrose	G	10	10	10	0	0	0	0	0	0	0	0	
Public Conveniences		0	0	0	0	0	0	200	0	200	0	0	
Commercial Property Upgrades		0	0	0	0	0	0	30	0	30	50	0	5
HQ Main Office Block	G	162	162	162	0	0	0	0	0	0	0	0	
Asset Rationalisation	A	0	0	250	(250)	(250)	0	977	291	1,268	200	0	20
Total Land and Property Infrastructure		4,342	4,342	5,010	(668)	(639)	(29)	5,150	639	5,789	2,981	0	2,98
TOTAL PLACE	I	20,696	20,696	22,929	(2,233)	(2,099)	(134)	23,905	2,192	26,097	15,684	0	15,68

Road & Transport Infrastructure

Galashiels Developments - GIRR5	Future years budgets potentially earmarked for Tapestry project if external funding is insufficient to cover costs. Position will be known in
	Summer 2017.
Galashiels Developments - Transport Interchange	There remains a risk that the land and compensation accruals do not cover the eventual costs. In year pressure funded from emergency
	and unplanned.
Roads & Bridges - including RAMP and Winter	Block reallocation required as detailed in appendix 2 and timing movement to 2017/18.
Damage/Slopes	
Lighting Asset Management Plan	Block reallocation required as detailed in appendix 2.
Street Lighting Energy Efficiency Project	Timing movement to 2017/18 in the main due to the delay in purchase of materials due to the procurement challenge.
Cycling Walking & Safer Streets	Reallocation of block required as detailed in appendix 2 and timing movement to 2017/18 fully funded by Sustrans. Gross up of additional
	funding from Smarter choices and Sustrans in 2017/18.
A72 Dirtpot Corner - Road Safety Works	A small timing movement is required to 2017/18.
Selkirk Town Centre (Streetscape works)	Timing movement from 2017/18 o cover costs of advanced design works. A 2017/18 pressure ahs been identified to allow the streetscape
	works to be delivered, partial funded by Transport Scotland.
Innerleithen to Walkerburn - Shared Access Route	Gross down of external funding in 2016/17 as level of works undertaken not within full grant award.
Reston Station Contribution	Timing movement to 2017/18 in line with the contribution agreement.
Selkirk Wall	Expenditure less than originally anticipated therefore savings identified returned to reduce borrowing.
Engineering Minor Works	Gross down of road bond as cost of scheme less than originally anticipated.
Railway Black Path	Small saving identified returned to emergency and unplanned.

Flood and Coastal Protection

Selkirk Flood Protection	Timing movement sought to 2017/18.
Jedburgh Flood Protection	Small saving identified moved to the General Flood block for 2017/18.
General Flood Protection Block	Timing movement to 2017/18 due to delay in procurement award of contract for 2 schemes, will be awarded in 2017/18.
Flood Studies	Timing movement required to 2017/18.

Waste Management

Easter Langlee Cell Provision	Timing movement from 2017/18 required due to project team delivering more than originally anticipated in 2016/17.					
Waste Containers Savings identified returned to emergency and unplanned.						
Easter Langlee Leachate Management Facility	Progress on a solution to discharge from the lower lagoon straight to the Allan Water, in periods of high rainfall, was progressing well at the end of 2016, however there is now nervousness within SEPA to approve this approach without further consideration, as it will set a precedent for the rest of Scotland. A timing movement to 2017/18 is sought.					
CRC - Enhancements						
Waste Transfer Stations Health & Safety Works	Reallocation of block required as detailed in appendix 2.					
CRC - Bulky Waste Adjustments	Timing movement to 2017/18 required.					
New Easter Langlee Waste Transfer Station	Timing movement to 2017/18 is required due to the delay in advanced works on site in line with delay with planning consents.					
Food Waste Collections	Small saving identified returned to reduce borrowing.					
Community Recycling - Improved Skip Infrastructure	Reallocation of block required as detailed in appendix 2 and a timing movement to 2017/18. Savings identified returned to emergency and unplanned					
Easter Langlee Cell 3 Leachate Pumping System	Small timing movement to allow for connection and cabling of new compressor.					

Play Facilities	Timing movement to 2017/18 will be required for Play Park Eyemouth				
Cemetery Land Acquisition & Development Block	Savings identified to be returned to reduce borrowing.				
Drainage - Parks and Open Spaces Block	Reallocation of block with small budget allocation to Additional Drainage.				
Additional Drainage - Parks & Open Spaces Block Reallocation of block with small budget allocation from Drainage - Parks and Open Spaces Block.					
Wilton Lodge Park	Ongoing delay with Café building, risk of overspend due to design changes.				
Combined Depot Enhancements	Timing movement to 2017/18 and reallocation of block required.				
Structural/H&S Works Block	Timing movement to 2017/18 and reallocation of block required. £15k contribution to Hawick 3G car park				
Asbestos Management Block	Timing movement to 2017/18 and reallocation of block required.				
Building Systems Efficiency Upgrades Block	Timing movement to 2017/18 and reallocation of block required.				
Building Thermal Efficiency Upgrades Block	Timing movement to 2017/18 and reallocation of block required.				
Electrical Infrastructure Upgrades Block	Timing movement to 2017/18 and reallocation of block required.				
Demolition & Site Preparation Block	Timing movement sought to 2017/18 which will be moved to new block, Asset Rationalisation.				
Galashiels Masterplan	Profiling required in alignment with spend. Blue print match funding and borrowing increased in 16/17 and decreased in 17/18.				
Office Accommodation Transformation Block	Timing movement to 2017/18 to Office Rationalisation.				
Contaminated Land Block	Timing movement to 2017/18 required due to delays in works.				
Energy Efficiency Works	LED projects progressing, solar panel projects will be in 2017/18, timing movement required.				

Scottish Borders Council Capital Financial Plan 2016/17 TO 2018/19			201	6/17				2017/18			2018/19	
	Actual		Latest		Timing		Latest			Latest		
	R to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
PEOPLE	A 31/03/1	-	Budget			Movement			Budget	Budget		Budget
	G <u>£00</u>			£000			1	£000		-	£000	
		·									•	•
School Estate												
West Linton Primary School	A	7 7	-	()	0	()	0			0) 0	(
Duns Primary School & Locality Support Centre	A 6,79			()	(501)			501		0	0 0	(
Kelso High School	<mark>a</mark> 11	1 111	240	(129)	0	(129)					, o	
School Estate Review	A	6 6	5	1	1	0	120	299	419	2,200) (300)	1,900
Clovenfords Primary School	A	3 3		-	-	-	0	-		0 0	-	(
Langlee Primary School	A 6,90	7 6,907	7,079	(172)	(172)	0	2,929	172	3,101	2	2 0	
Broomlands Primary School	A 2,50	7 2,507	3,526	(1,019)	(1,019)	0	5,227	1,019	6,246	377	0	377
School Health & Safety Block	<mark>A</mark> 42	6 426	564	(138)	(109)	(29)	0	0	C	0 0) 0	(
School Estate Block		0 0	0	0	0	0	2,970	305	3,275	3,580	0 0	3,580
School Refurbishment & Capacity Block	A S	7 97	228	(131)	(144)	13	0	0	С	0 0	0 0	(
School Kitchen Improvement Block	A 5	7 57	47	10	(15)	25	0	0	C	0 0) 0	(
Complex Needs - Central Education Base	A 1,63	1 1,631	1,631	0	(20)	20	6	20	26	6 O	0	(
Earlston MUGA	A 7	3 73	54	19	12	7	48	(12)	36	6 O	0 0	(
Equality Act School Adaptations (DDA) Block	A 13	5 135	172	(37)	(37)	0	0			0 0	0 0	(
Stow PS Accommodation Works	A	2 2	5	(3)	0	(3)	0	0	C	0 0	0 0	(
Early Learning & Childcare Block	A 84	4 844	1,174		(330)	0		(330)	1,849	0	0 0	(
,	19,59	9 19,599	22,029	(2,430)	(2,334)	(96)	13,080	2,633	15,713	6,159	(300)	5,859
Social Care Infrastructure												
Residential Care Home Upgrade Block	A 1,23	4 1,234	1,234	0	(41)	41	185	41	226	5 0) 0	(
Telecare		0 0					83					
Adult Services Facilities upgrades		0 0	-	-	-		0			150	-	
Care Inspectorate requirements & upgrades		0 0	-				50	0	-			
BAES Relocation: Autoclave		7 87	-	0			0	Ũ				
Fire Compartments	A (10			•	0		, s	0				· · · · ·
Residential Care Home Sluice Works	A (10 A 13	, , ,		(74)	0			0				· · · ·
	1,44				(41)	(74)				201		
Sports Infrastructure												
Sports Trusts - Plant & Services - Integrated Sports &		•										-
Culture Trust	A 55			(60)	(60)	0						
Synthetic Pitch Replacement Fund		0 0		(67)	(67)	0	94				-	
	55	9 559	686	(127)	(127)	0	430	127	557	290) 0	290
Culture and Heritage												
Public Hall upgrades		0 0	0	0	0	0	90	0	90	90	0 0	90
Jim Clark Museum	A 7	8 78	71	7	7	0	977	(4)	973	386	0	38
Sir Walter Scott Court House - Phase 1	A	8 8	20	(12)	(12)	0	280			2 0	0	
Sir Walter Scott Court House - Phase 2	A	9 9	10		(1)	0	110	1	111	60	0 0	6
Sir Walter Scotts Courtroom Interpretation	A	0 0		()		0	0	0	C	0 0		
	9	5 95		(6)	(6)		-	9		536	-	
TOTAL PEOPLE	21,69	9 21,699	24,346	(2,647)	(2,508)	(139)	28,683	4,825	34,167	13,546	600)	12,94

School Estate

West Linton Primary School	Virement to Clovenfords to cover additional costs. Further works required at the school which were not comp
	however, a sum of retention which will not be released to the contractor will cover the additional works.
Duns Primary School & Locality Support Centre	The project completion was forecast for late March 2017. Late changes instructed recently have extended the
	This has resulted in a need to re-profile an element of the budget into 2017/18 financial year.
Kelso High School	Underspend on the project in 2016/17 to be given back to Emergency and Unplanned. Budget for 2017/18 will
	works.
School Estate Review	Timing movement from 2017/18 required to meet overspend. Timing movement required from 18/19 to 17/18
<u></u>	year as works as Education works at Jedburgh Campus progress.
Clovenfords Primary School	Virement from West Linton Primary School to cover increased cost from historical accrual for compensation po
L	accrued in 2017/18.
Langlee Primary School	Progress on site is on schedule. Timing movement to 17/18 of underspend from 2016/17.
Broomlands Primary School	Progress on site had been matching the profiled cashflow throughout the 2016/17 financial year until the last of which it became clear that the February/March payments had fallen behind forecast. This has resulted in a movement from 2016/17 into 2017/18. The project is 5 weeks behind but the contractor has recovery plan in
School Health & Safety Block	Reallocation of block required as detailed in appendix 2. Timing movements at Philiphaugh & Heriot Secure F H&S to Complex Needs & Earlston MUGA to support the leader valley learning campus enhancement project pressures.
School Refurbishment & Capacity Block	Reallocation of block required as detailed in appendix 2 and timing movement to 2017/18 for works which we HS window replacement.
School Kitchen Improvement Block	Projects completed in 2016/17. Timing movement of underspend to 2017/18.
Complex Needs - Central Education Base	CFCR from Revenue to purchase furniture in 17/18. Virement from Earlston Health and Safety block to assist wi
	claim for time from contractor. The monetary value of the pressure is currently an unknown amount.
Earlston MUGA	Virement from Earlston Health and Safety block towards the fencing. Timing movement from 2017/18 to 2016, in the Spring.
Equality Act School Adaptations (DDA) Block	Virement at Newtown PS and Melrose PS for projects continuing into 2017/18. Small savings from other project
Stow PS Accommodation Works	Project complete. Savings given back to Emergency and Unplanned.
Early Learning & Childcare Block	Reallocation of block required as detailed in appendix 2 Timing movement to 2017/18 for projects which wil
	underspend to unallocated.
Social Care Infrastructure	
Residential Care Home Upgrade Block	Waverley project fully allocated including contingency. Virement from Sluice works savings to build up further
	movement to 2017/18. Saving at Saltgreens returned to reduce borrowing.
Fire Compartments	Saving identified, returned to emergency and unplanned.
Residential Care Home Sluice Works	Virement of saving to Residential Care Home, Waverley and back to reduce borrowing.
Sports Infrastructure	
Sports Trusts - Plant & Services - Integrated Sports &	Reallocation of LIVE Borders block required as detailed in appendix 2, as well as timing movement to 2017/18
Culture Trust	17/18. Small timing movement form 2017/18 to 2016/17 to cover overspend at Jedburgh Leisure Centre.
Synthetic Pitch Replacement Fund	CFCR from revenue for St Ronans and Newcastleton Synthetic pitch. Timing movement to 2017/18 when the
Culture and Heritage	
Jim Clark Museum	Timing movement from 2017/18 and increase in external funding to cover 2016/17 expenditure.

Jim Clark Museum	Timing movement from 2017/18 and increase in external funding to cover 2016/17 expenditure.
Sir Walter Scott Court House - Phase 1	Timing movement to 2017/18 and change in external funding due to ineligible expenditure.
Sir Walter Scott Court House - Phase 2	Timing movement to 2017/18 required.

- npleted as planned in 2016/17,
- I this date into early May 2017.
- will be sufficient for planned
- 18 to fund project in the coming
- payment and legal fees, to be re-
- st contractor's reporting period in a need to make a timing in place.
- e Fence. Virement from Earlston ot which faces financial
- were not completed at Hawick
- with the financial pressure of
- 16/17 for works to be completed
- ects moved to 2017/18.
- will continue. Virement of
- ner contingency. Timing
- 18. Timing movement at BREST to
- e works will be completed.

Scottish Borders Council													
Capital Financial Plan 2016/17 TO 2018/19				1	6/17				2017/18	1		2018/19	1
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
CHIEF EXECUTIVE	A	31/03/17	Outturn	Budget			Movement			Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
Sports Infrastructure													
Selkirk 2G Synthetic Pitch	A	18	18	30	(12)	0	(12)	0	0	0	0	0	(
Jedburgh 3G Synthetic Pitch	A	13			(49)	(49)	(12)	99	49		-	0	
Hawick 3G Synthetic Pitch	A	1,167		1,199			27	38	59			0	
		1,198			(93)		15					0	
Economic Regeneration													
Central Borders Business Park	A	71	71	50	21	10	11	3,139	(10)	3,129	3,000	0	3,000
Eyemouth Regeneration	· · · · · · · · · · · · · · · · · · ·	0					0	0,107	0		286		
Newtown St Boswells Village Centre	G	0	0	0		0	0	0	0	-	16		10
Borders Town Centre Regeneration Block	G	0	0		-	0	0	100	0	-		0	100
Eyemouth Seafood Technology Park	G	5	5	5	0	0	0	0	0		0	0	10(
Borders Railway Stations	G	53		-	0	0	0	0	0	0	0	0	
Hawick Regeneration		0				0	0	3,625	-	-	0	0	
		129					11	6,864				_	
Chief Executive Other													
ICT Transformation	A	4,466	4,466	6,961	(2,495)	(2,642)	147	1,108	2,642	3,750	473	0	473
Outwith CGI	A	383	383	397	(14)		(1)	80	13	93	80	0	
Inflight Projects	A	6	6	27	(21)	(21)	0	0	21	21	0	0	
Projects Funded from Revenue (IT)	A	0	0		(10)		0	225	10		0	0	(
Great Tapestry of Scotland - Building	A	122					1	994				0	2,612
Private Sector Housing Grant - Adaptations	A	328			. ,		0	375	48				
		5,305	5,305	7,911	(2,606)		147	2,782	2,753	5,535	3,540	0	3,540
TOTAL CHIEF EXECUTIVE		6,632	6,632	9,310	(2,678)	(2,851)	173	9,783	2,851	12,634	8,110	0	8,110

CHIEF EXECUTIVE

Sports Infrastructure


Selkirk 2G Synthetic Pitch	Project complete. Virement of underspend to Hawick 3G pitch.
Jedburgh 3G Synthetic Pitch	Timing movement to 2017/18 required.
Hawick 3G Synthetic Pitch	Timing movement to 2017/18 required. Project in final stages of car park renovations.

Economic Regeneration

entral Borders Business Park Gross up of funding from 2017/18 in to 2016/17 in line with programme of delivery.	
---	--

Chief Executive Other

ICT Transformation	Delay in Digital Customer Access pending confirmation of proposed solution meeting specifi
Out with CGI	Small timing movement to 2017/18.
Inflight Projects	Small timing movement to 2017/18.
Projects Funded from Revenue (IT)	IT projects and equipment funded from revenue.
Great Tapestry of Scotland - Building	Small timing movement to 2017/18.
Private Sector Housing Grant - Adaptations	Timing Movement to 2017/18 required.



Capital Financial Plan 2016/17 TO 2018/19

				2016/17				2017/18			2018/19	
			Latest		Timing		Latest			Latest		
	R	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
CAPITAL FINANCING	A	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000
Police & Fire Reserves		1	1				•					
Borders Railway Stations	G	(20)	(20)	0	0	0	0	0	0	0	0	0
		(20)	(20)	0	0	0	0	0	0	0	0	0
050D		(45)	(45)									
CFCR	G	(45)	(45)	0	0	0	0	0	0	0	0	0
General Flood Protection Block	G	0	0	0	0	0	0	0	0	0	0	(070)
Easter Langlee Cell Provision (from Landfill Provision)	A	(148)	(135)	(13)	(13)	0	(216)	13	(203)	(379)	0	(379)
Play Facilities	A	0	(23)	23	0	23	0	0	0	0	0	0
Bannerfield Play Area	G	0	(3)	3	3	0	0	(3)	(3)	0	0	0
Wilton Lodge Park	G	0	(20)	20	0	20	(20)	0	(20)	0	0	0
Cleaning Equipment Replacement	G	0	0	0	0	0	0	0	0	0	0	0
HQ Main Office Block	G	0	0	0	0	0	0	0	0	0	0	0
School Health & Safety Block (Philiphaugh PS)	G	(30)	(30)	0	0	0	0	0	0	0	0	0
Earlston MUGA	A	(8)	(8)	0	(1)	0	(22)	1	(21)	0	0	0
Selkirk 2G Synthetic Pitch	G	(27)	(27)	0	0	0	0	0	0	0	0	0
Synthetic Pitch Replacement Fund	A	0	(67)	67	67	0	(94)	(67)	(161)	0	0	0
Sir Walter Scott Courtroom Interpretation	G	0	(4)	4	0	4	0	0	0	0	0	0
Projects funded from Revenue (IT)	A	0	(10)	10	10	0	0	(10)	(10)	0	0	0
Complex Needs	Α	0	(20)	20	20	0	0	(20)	(20)	0	0	0
		(258)	(392)	134	86	47	(352)	(86)	(438)	(379)	0	(379)
Specific Grants from Scottish Government	G	0	70	(70)	0	(70)	0	0	0	0	0	0
Cycling, Walking & Safer Streets	G	(125)	(125)	0	0	0	(156)	0	(156)	(198)	0	(198)
Hawick Town Centre Regeneration		, ,	0	0	0	0	(3,600)	0	(3,600)	0	0	0
Galashiels Flood Protection	A	(32)	(29)	(3)	0	(3)	0	0	0	0	0	0
Selkirk Flood Protection	A	(5,146)	(6,480)	1,334	1,335	(1)	(388)	(1,335)	(1,723)	0	0	0
Hawick Flood Protection	A	(853)	(1,398)	545	0	545	(756)	0	(756)	(1,556)	0	(1,556)
Flood Scheme Preperation		0	0	0	0	0	(487)	0	(487)	(350)	0	(350)
Galashiels Masterplan	А	(44)	(25)	(19)	(19)	0	(50)	19	(31)	(000)	0	(000)
Duns Primary School (via Scottish Futures Trust)	G	(2,116)	(2,116)	0	0	0	(00)	0	0	0	0	0
Early Learning & Childcare	А	(832)	(1,161)	329	329	0	(1,520)	(329)	(1,849)	0	0	0
Other Fleet (Electric Vehicle Charging Points)	G	(103)	(1,101)	(12)	0	(12)	0	(027)	0	0	0	0
		(9,251)	(11,355)	2,104	1,645	459	(6,957)	(1,645)	(8,602)	(2,104)	0	(2,104)

		2016/17						2017/18		2018/19			
			Latest		Timing		Latest			Latest			
	R	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected	
CAPITAL FINANCING	A	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget	
	G	£000	£000	£000	£000	£000		£000	_	£000	£000	£000	
Other External Grants & Contributions	Α	(13)	0	(13)	0	(13)	0	0	0	0	0	0	
Selkirk Town Centre (Streetscape works)	G	0	0	0	0	0	(160)	0	(160)	0	0	0	
SUStrans (Various PLACE Projects)	A	(123)	(179)	56	21	35	0	(41)	(41)	0	0	0	
Cycling, Walking & Safer Streets	A	(10)	(10)	0	0	0	0	(50)	(50)	0	0	0	
Innerleithen - Walkerburn - Shared access route	A	(100)	(100)	0	0	0	(20)	(6)	(26)	(130)	0	(130)	
Selkirk Wall	A	(7)	(7)	0	0	0	0	0	0	0	0	0	
Roads/SCOTS	A	(273)	(503)	230	230	0	0	(230)	(230)	0	0	0	
Wilton Lodge Park (Sustrans)	G	(100)	(100)	0	0	0	0	0	0	0	0	0	
Other External Grants & Contributions (cont'd)													
Wilton Lodge Park (HLF)	G	(1,032)	(1,032)	0	0	0	(235)	0	(235)	0	0	0	
Gibson Park	G	(25)	(25)	0	0	0	0	0	0	0	0	0	
Hutton Play Park	G	(8)	(8)	0	0	0	0	0	0	0	0	0	
West Linton Lower Green	G	(8)	(8)	0	0	0	0	0	0	0	0	0	
Kelso High School - Pitches (SportScotland)	G	(300)	(300)	0	0	0	0	0	0	0	0	0	
Earlston MUGA	G	(46)	(46)	0	0	0	0	0	0	0	0	0	
Jim Clark Museum	G	(31)	(33)	2	0	2	(503)	0	(503)	(196)	0	(196)	
Jedburgh 3G Synthetic Pitch	G	0	0	0	0	0	0	0	0	(300)	0	(300)	
Hawick 3G Synthetic Pitch	Α	(300)	(300)	0	0	0	0	0	0	0	0	0	
Sir Walter Scott Court House - Phase 1	Α	(3)	(14)	11	11	0	(191)	(11)	(202)	0	0	0	
Sir Walter Scott Court House - Phase 2	Α	0	0	0	0	0	0	0	0	0	0	0	
Central Borders Business Park	A	(35)	(25)	(10)	(10)	0	(75)	10	(65)	(1,000)	0	(1,000)	
Great Tapestry of Scotland - Building	G	0	0	0	0	0	0	0	0	(1,600)	0	(1,600)	
Borders Railway Stations	Α	(33)	(33)	0	0	0	0	0	0	0	0	0	
		(1,821)	(1,824)	3	1	2	(1,184)	(328)	(1,512)	(3,226)	0	(3,226)	
Developer Contributions													
General	A	(100)	(111)	11	0	11	(988)	(16)	(1,004)	(100)	0	(100)	
Engineering Minor Works	A	(36)	(25)	(11)	0	(11)	(234)	0	(234)	0	0	0	
Clovenfords Play Park	G	(1)	(1)	0	0	0	0	0	0	0	0	0	
Broomlands PS	G	0	0	0	0	0	(365)	0	(365)	0	0	0	
Lauder Play Park	G	(6)	(6)	0	0	0	0	0	0	0	0	0	
Eyemouth Play Park	A	0	(16)	16	16	0	0	0	0	0	0	0	
Jedburgh Play Park	G	(5)	(5)	0	0	0	0	0	0	0	0	0	
Peebles Play Park	A	0	(8)	8	0	8	(8)	0	(8)	0	0	0	
Newtown PS	A	(3)	(16)	13	14	(1)	0	(14)	(14)	0	0	0	
Reston Station	G	0	0	0	0	0	0	0	0	(595)	0	(595)	
		(151)	(188)	37	30	7	(1,595)	(30)	(1,625)	(695)	0	(695)	

		2016/17						2017/18		2018/19			
			Latest		Timing		Latest			Latest			
	R Proj	jected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected	
CAPITAL FINANCING	A Ou	utturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget	
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	
Capital Receipts	G (*	1,273)	(1,273)	0	0	0	(1,903)	0	(1,903)	(2,300)	0	(2,300)	
General Capital Grant	G (1	1,438)	(11,318)	(120)	0	(120)	(15,418)	0	(15,418)	(15,393)	0	(15,393)	
Plant & Vehicle Fund	<mark>A</mark> (2	2,417)	(2,502)	85	0	85	(2,000)	0	(2,000)	(2,000)	0	(2,000)	
Borrowing													
General Proposed Borrowing	A (23	3,992)	(29,195)	5,203	5,437	(234)	(12,977)	(5,749)	(18,726)	(10,083)	300	(9,783)	
Fleet - P&V - Waste Collection - from Dept'al Rev.	G	0	0	0	0	0	0	0	0	(300)	0	(300)	
E Langlee Waste Transfer Station - from Dept'al Rev.	G	0	0	0	0	0	(4,569)	0	(4,569)	0	0	0	
Energy Efficiency Works - Salix	G	(300)	(300)	0	0	0	(300)	0	(300)	0	0	0	
	(2	4,292)	(29,495)	5,203	5,437	(234)	(17,846)	(5,749)	(23,595)	(10,383)	300	(10,083)	
TOTAL CAPITAL FUNDING	(5	1,547)	(59,266)	7,719	7,450	268	(47,255)	(7,838)	(55,093)	(36,480)	300	(36,180)	

Scottish Borders Council Capital Financial Plan 2016/17 TO 201

al Financial Plan 2016/17 TO 2018/19				201	6/17			2017/18		2018/19			
		Actual		Latest		Timing		Latest			Latest		
	R	to	Projected	Approved	Variance	Movement	Budget	Approved	Variance	Projected	Approved	Variance	Projected
EXECUTIVE	A	31/03/17	Outturn	Budget		Fwd (Bwd)	Movement	Budget		Budget	Budget		Budget
	G	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	£00
Scottish Borders Council													
Flats at High Street, Innerleithen	G	340	340	340	0	0	0	0	0	0	0	0	
Affordable Housing	G	163	163	163	0	0	0	0	0	0	0	0	
		503	503	503	0	0	0	0	0	0	0	0	
Second Homes Council Tax	G	0	(220)	220	0	0	0		0	0		0	
Grant from Scottish Government	G	0											
Developer Contributions		0	(163)	(163)									
		0	(503)	(63)	0	0	0	0	0	0	0	0	
Flats at High Street, Innerleithen Non - Scottish Borders Council		en received	d from Scott	ish Governn	nent with th	eet, Innerleit he Second H	lomes Cour		ribution be	ing £220k.			
Bridge Homes	G	1,999	-		0				0			0	
		1,999	2,587	2,587	0	0	0	0	0	0	0	0	
Second Homes Council Tax	G	(240)	(330)	(330)	0	0	0		0	0		0	
Borrowing	G	(1,759)	(2,257)	(2,257)	0	0	0		0	0		0	
		(1,999)	(2,587)	(2,587)	0	0	0	0	0	0	0	0	
Bridge Homes	Pur	chase of ne	ew affordab	le homes fo	or rental. Pu	Jrchases in 2	2016/17 are	for homes c	It Queensb	erry, Denho	Im, Henders	on Court. Ec	ast