

TEVIOT AND LIDDESDALE AREA
SB LOCAL SMALL SCHEMES

ITEM NO. 7 - APPENDIX A

Location	Work Description	Origin	Date of Enquiry	Status ¹	Price	Available Budget	Comments
Total Budget available for SB Local Small Schemes						£34,702	
Hawick & Hermitage						£17,351	
Linden Cresc., Hawick	Install seating area.			Completed	£290	£17,061	
The Mote, Hawick	Grass cutting			Completed	£400	£16,661	
Jubilee Park, Newcastleton	Upgrade entrance			Completed	£2,000	£14,661	
Wellogate Cemetery, Hawick	Install new bench			Completed	£350	£14,311	Additional work approved by H&H Members
Green Terrace, Hawick	Upgrade play equipment			Completed	£1,350	£12,961	
Spetchman's Haugh, Hawick	Install picnic table & benches			Ordered	£225	£12,736	
Beaconsfield Terrace, Hawick	Install dropped kerbs			Completed	£1,475	£11,261	
Holm Hill, Newcastleton	Refurbish 5no. Benches			Ongoing	£1,150	£10,111	
Teviot Crescent, Hawick	Crown reduction to trees			Completed	£3,000	£7,111	
Moat Park, Hawick	Supply & install notice board			Ordered	£450	£6,661	
The Sandbed, Hawick	Replace 2no. benches			Completed	£1,210	£5,451	
Cheviot Road, Hawick	Crown reduction etc. to trees			Completed	£975	£4,476	
A7 Newmill	Repositioning of bus shelter			Completed	£2,250	£2,226	
Fisher avenue, Hawick.	Formation of footpath			Ongoing	£700	£1,526	
Hermitage Hall Car Park	Grade potholes & drainage works			Ordered	£1,250	£276	
Hawick & Denholm						£17,351	
Wilton Primary School, Hawick	Install footpath			Completed	£580	£16,771	
War Memorial, Bonchester	Upgrade seating area			Completed	£440	£16,331	
Lanton Place, Hawick	White lining of parking areas			Completed	£800	£15,531	
Denholm Cemetery	Upgrade access road			Completed	£2,100	£13,431	
Eildon Road, Hawick.	White lining of parking areas			Completed	£400	£13,031	
Main Street, Denholm.	Upgrade footpath			Completed	£13,031	£0	
Remaining Balance for SB Local Small Schemes						£276	